

Memo No.: 180-SMCG/AP NGT-505/2018

Date: 05.03.2026

To

The Executive Director (Technical),
National Mission for Clean Ganga, Ministry of Jal Shakti, GOI,
(Department of Water Resources, River Development & Ganga Rejuvenation)
1st Floor, Major Dhyan Chand National Stadium, India Gate, New Delhi-110002.

Subject: Submission of Quarterly Progress Report for the period from **October 2025 to December 2025** in compliance with the order of Hon'ble NGT under OA - 200/2014.


Sir,

With reference to the above subject, I am directed to attach herewith an Updated Report on OA 200 from West Bengal for the period from **October 2025 to December 2025**. The Table of Contents of the Report is as under

Sl. No.	Content	Annexure No.
1.	Main Report	Nil
2.	Good work and Efforts	I
3.	Sewage Generation Report	II
4.	STP Progress Report up to December 2025	III
5.	Details of Drains	IV
6.	Water Quality Report of WBPCB	A
7.	Compulsory Site Inspection Report, KMDA for December 2025	B
8.	Report from SUDA	C
9.	Report from P&RD	D
10.	Report from Forest Department	E
11.	Capacity Utilization, December, 2025	F

It may kindly be noted that Annexure-I is an elaborate Report on Monitoring and Review of the ongoing works indicating the all-out efforts taken by the State to curb and arrest pollution in the River Ganga. It is to be most humbly stated that due to sustained efforts in Solid and Liquid Waste Management in the Ganga basin, the Water Quality of Ganga has improved substantially and the River Ganga is now placed in the lesser Priority Category. Initiatives have been taken to empty Faecal Sludge in the functional STPs for co-treatment. Till December -2025 we have Co-Treated **21971.95 KL** Septage in different STPs through Cesspool. This is for your kind perusal.

Yours faithfully,


Secretary, Department of UD&MA
&
Program Director, SMCG WB

Memo No.: 180/1(21)-SMCG/AP NGT-505/2018

Date: 05.03.2026

Copy forwarded for kind information to:

1. Additional Chief Secretary, Department of Environment
2. Director General, National Mission for Clean Ganga
3. Executive Director (Projects), National Mission for Clean Ganga.
4. Principal Secretary, Department of UD&MA & Executive Chairperson, SMCGWB
5. Member Secretary, WBPCB
6. Municipal Commissioner, Kolkata Municipal Corporation
7. Director (Projects), NMCG
8. Chief Executive Officer, Kolkata Metropolitan Development Authority
9. Engineer in Chief in charge of Secretary, MED.
10. Director, SUDA
11. Director (Technical), National Mission for Clean Ganga
12. Additional Director & Divisional Head, WQM-II, CPCB
13. Special Law Officer, UD&MA Department-with a request to kindly forward a copy of the Report Ld. AOR for her kind noting.
14. Director General, GAP Sector, KMDA.
15. Director General, P&D, KMC
16. Chief Engineer, GAP Sector, KMDA
17. Chief Engineer, MED (South)
18. Chief Engineer, PHE Department
19. IT Department, UD&MA Department-for uploading the Report in the NGT portal of our website.
20. OSD to Municipal Commissioner, Kolkata Municipal Corporation.
21. Senior PS to Principal Secretary, UD&MA Department.

 05/03/26

Secretary, Department of UD&MA
&
Program Director, SMCG WB

Main Report

Quarterly progress (October 2025- December 2025) report

Sl. No	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019, the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
1	KMDA, KMC, MED,P HED	Action points for STPs are separately considered in Annexure III	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points are under review and active consideration. For details, pls refer to Annexure -III.	Annexure III	Annexure III	Annexure III
2	KMDA,KMC	Presently in-situ treatment work is completed at Jangipur drain and in future it will be tapped in the ongoing Baharampore - Jangipur Interception & Diversion with STP Project.	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points are under review and active consideration. For details, pls refer to Annexure - III.	pls refer to Annexure-III	NA	pls refer to Annexure-III
3		Detailsof drain & Drain connected to STP (IV)	As per order of Hon'ble NGT vide OA No 593/2017 & OA No 148/2016 dated 21.5.20 revised time line for all action points are under review and active	Annexure - IV	Annexure - IV	Annexure - IV
4		Demarchation of Flood Plain Zone		A Report has been received from the Environment Department in this regard on 28.06.2021. The Report has been prepared by Department of Geogrpahy, Univeristy of Calcutta. Both the Environment Department and UD & MA Department are going through the Report, post which appropriate actions will be taken.	NA	NA
		Protection and management of flood plain zones (FPZ)				
5		North 24 Parganas - Protection to the severely damaged left bank of river Hooghly in between Chaiotanya Ghat and Kanch Mandir Ghat by providing cement concrete block pitching for a length of 170 mm and boulder sausage protection work for a length of 50 m within Ward no. 30 & 31 of Baranagar municipality in P.S. Baranagar, District North 24 Parganas.	31.03.2021	Completed	NA	NA
6		North 24 Parganas - Protection to the severely damaged left bank of river Hooghly in between Alambazar Government Quarter campus toRamlochan Babu Ghat by providing cement concrete block pitching for a length of 215 m and reconstruction of 50 m guard wall in front of Bhabkunja Ashram undre Ward no. 4 of Baranagar municipality in P.S. Baranagar, District North 24 Parganas.	31.03.2021	Completed	NA	NA

Sl. No .	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
7	Irrigation & Waterways Department	North 24 Parganas - Protection to the left bank of river Hooghly from Mangal Pandey Ghat to Malanch Tourist Lodge near Vivekananda State Police Academy for a length of 135 m including renovation of sluice under Barrackpore Municipality in P.S. - Barrackpore, Dist. - North 24 Pgs.	31.03.2020	Completed	NA	NA
8		South 24 Parganas - Protection work to the left bank of Hooghly embankment at Sulapani Ghat near Harna Sluice for a length of 200m in Block - Diamond Harbour-I, P.S. Diamond harbour, Dist-South 24 Parganas.	31.03.2021	60 % progress achieved.	Mar-23	All out effort has been laid to complete in revised target.
9		South 24 Parganas - Protection on left embankment of the Hooghly River for a length of 150 m by dumping Geo-Bag below L.W.L with slope protection by HDPE bags at pujali in P.S – Budge Budge , Dist- South 24 Parganas.	31.03.2022	Completed	NA	NA
10		South 24 Parganas - Protection of Hooghly left embankment with Brick Block Pitching for a length of 250 M at Kanchantala Shasan Ghat kali Mandir within Ward No 140 of KMC in P.S – Nadial , Dist- South 24 Parganas	31.03.2022	90 % progress achieved.	Jul-22	All out effort has been laid to complete in revised target.
11		Howrah - Protection to right embankment of Hooghly River at the confluence of Chapa Khal for a length of 210 m at Kalinagar in Block Uluberia -I, P.S. Uluberia, District Howrah.	31.12.2020	Completed	NA	NA
12		Howrah - Protection to right embankment of Hooghly River at Tetikhola for a length of 150 m in Block Shyampur-I, P.S Shyampur, District Howrah.	31.12.2020	Completed	NA	NA
13		Howrah - Protection to right embankment of Hooghly River at the confluence of Gouriganga Khal at Chalkashi for a length of 240 m in Block Uluberia-I, PS Uluberia, District Howrah.	31.12.2020	Completed	NA	NA
14		Howrah - Protection of Hooghly right embankment for a length of 300 m at Sirishtala, Gadiara, in Block Shyampur-I, P.S Shyampur, District Howrah.	31.12.2020	Completed	NA	NA
15		Maintaining minimum environmental flow of river.	The river is a perennial river. The environmental flow is maintained through the release from the Farakka Barrage throughout the year.			

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019, the timelines				Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]				[5]	[6]	[7]
16	West Bengal State Pollution Control Board (WBPCB)	Preventing discharge of Industrial effluents in Ganga and its tributaries/ drains by ensuring installation of proper functioning of ETPs/CETPs	There are 41 Grossly Polluting Industries along Ganga (total 54 in the State) in the state of West Bengal. Total water consumption is 110 KLD (approx.) and total waste water generation is 88.40MLD (approx.) for 41 GPIs. All the 41 GPIs have Effluent Treatment Plant (ETP) in place and are under regular surveillance of the State Board including monitored through Online Continuous effluent Monitoring System (OCEMS).						
17		Taking action against polluters by way of recovering compensation for restoration of the damage to the environment							
		Steps for conservation of groundwater particularly with reference to critical, semi critical or over exploited areas	Ground water conservation through rainwater harvesting and Artificial				Targets achieved for 19 completed schemes.		
			District	Block Adjacent to polluted stretch of River Ganga	Nos.	Status			
			North 24 Parganas	Barrackpore I (safe)	1	Completed (2020)			

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines				Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets	
[1]	[2]	[3]	[4]				[5]	[6]	[7]	
18	WRIDD(SWID)			Barrackpore II (safe)	1	Completed (2020)				
				Bidhannagar Municipal Corpn.	1	Completed (2021-20)				
			Howrah	Bally-Jagacha (safe)	1	Completed (2016)				
			KMC (not categorised)		9	Completed (2016)				
					1	Completed (2017)				
					3	3 completed (2020)				
			South 24 Parganas	Diamond Harbour I (safe)	1	Completed (2017)				
	Diamond Harbour II (safe)	1	Completed (2019)							
Safe blocks adjacent to polluted river stretch of river Ganga has been										
19	P&RD	Activities	District	Work done till September 2022						
		Vetiver Plantation	South 24 Parganas,	73.78 Km						
		Other Plantation	Murshidabad,	16.62 Ha						
		Rooftop Rain water harvesting	Hooghly,	15						
		Restoration of water bodies	Malda, Howrah,	1464						
		Bio-diversity Park		19						
20		Liquid Waste Management								
21	State Water Investigation Department	Restoration of water bodies	Restoration of water bodies for rainwater harvesting				Target achieved		In the Urban areas, 1036 water bodies have been excavated/re-excavated for the period 2017-	
			District	Status						
			South 24 Pargan	Around 300 KM of old sited creeks have been re-excavated for						

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]
22	UDMA	Utilisation of treated sewage and septage management	The Department of UD & MA has already framed a Policy on The Re-Use of Treated Water & notified it on 30th June 2020. A DPR is under preparation for using treated water of the Kalyani STP. The water will be used for Pisciculture, Gardening, road cleaning and washing purpose.	<p>State Government has taken up a pilot project of re-use of waste water generated from 21 MLD STP with 2 units located at Kalyani, which will be re-used. KMDA is preparing DPR in house for reusing the treated water for cleaning of Stadium, Gardening & use by Kalyani Krishi Viswa Vidyalaya. The DPRs are in progress & would be finalized soon.</p> <p>Action by KMC :</p> <ul style="list-style-type: none"> KMC has mandated re-use of waste water for buildings with more than built-up area of 20000 sqm, in their Building Rules. As per Rule no 145 of KMC Building Rules, 2009, waste water recycling system has been incorporated in 25 buildings and house complexes exceeding 20000 sq.metre as per Environmental Impact Assessment Guideline issued by the State Govt./Govt. of India. <p>It has been decided by the highest authority of Department of UD & MA to construct atleast one FSTP in each districts of WB. Accordingly it has constituted a high level Committee for the purpose of drafting a Policy for construction of customised FSTP in each districts. The Committee will submit its Report with in 15 working days. It is pertinent to mention herer, the State is already running 30KLD FSTP at South Dum Dum under supervision of KMDA. The construction of two more FSTPs one at North Dumdum and Baranagar Municipality and another at Purandrapur are under</p>		
23	UDMA	Preventing dumping of solid and other waste in and around Ganga	Ensuring collection & transportation of segregated solid wastes from individual			
24	UDMA	Clearing old legacy Waste dumpsites	<ol style="list-style-type: none"> Bio-mining at Mollar Bheri in Bidhannagar Municipal Corporation (BMC) Removal of the dumpsites from Dhapa within Kolkata Municipal Corporation (KMC) Removal of other legacy waste from dumpsites from other municipalities / corporations 	<p>Out of 37 dumpsites at 31 ULBs, action has been taken at all dumpsites. Implementation at different stages is annexed.</p> <p>Till date 21.99 lakh household bins (green and blue colour) provided to these Ganga Towns. (Annexure V)</p>		

Sl. No .	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets	
[1]	[2]	[3]	[4]	[5]	[6]	[7]	
25	UDMA	Public awareness and involvement for prevention and control of pollution of Ganga	Intensive IEC activities for all the ULBs situated beside the river Ganga involving all the people to generate public awareness regarding solid waste management rule 2016, sanitary landfill facility, procedure of scientific disposal of solid waste, necessity of sewage treatment, arresting the un-treated sewage to river Ganga, promoting eco-friendly products, banning of all plastic waste within a time frame.	<p>1) Centre for Environment and Education, an expert agency, a Centre of Excellence under Ministry of Environment & Forest, Government of India has been engaged as State Level IEC Agency for Development of communication plan, training plan and training module on waste disposal. Communication plan for awareness generation on solid waste management has been prepared.</p> <p>2) State level logo and slogan competition has been organized on scientific waste disposal in the month of September, 2019 and December, 2020.</p> <p>3) SHG based publicity campaign in all ULBs was organized in September, 2019. Similar campaigns were there in December, 2020 also.</p> <p>4) Eco friendly products and products from waste materials are being promoted as alternative to plastics through fairs.</p> <p>5) Handbook has been prepared on SWM and leaflets have been circulated to all ULBs.</p> <p>6) Booklet on Solid Waste Management "Barjo Babosthaponar Sahoj Path" in Bengali, Hindi ("Kachra Prabandha ka Sahaj Path") and English("SOLID WASTE MANAGEMENT : A PRIMER") versions published and circulated widely.</p> <p>i) Capacity building training of the rag pickers have commenced and to be completed shortly.</p>			
26	UDMA	Regulating activities on an around river Ganga including Ghats and other establishments	9 Ghats have been completed at Garulia and handed over to the ULB, 2 Ghats at Kalna and Katwa have been completed and handed over to the ULBS, 2 Ghats one at Agradwip and another at Daihat are in progress. AA&ES for One Ghat				
27	UDMA	Plastic Waste Management	UD & MA Dept. GoWB has framed a bye-law with respect to Plastic Waste				
28	Department of Forest	Afforestation and setting up of biodiversity parks	Plantation on both sides of the river	Polluted River Stretch 6 ha advance work completed (100%).	Creation work in progress. Work delayed due to late receipt of fund.	NA	NA
		Biological diversity of Ganga	After a preliminary survey undertaken from Farakka to Diamond Harbour, in				
29							

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*	Action taken or suggested for violation of timelines or non-achieving of targets
[1]	[2]	[3]	[4]	[5]	[6]	[7]


List of Good work and efforts of the State of West Bengal towards Liquid Waste Management in River Ganga

- The Water Quality Data for the month of Dec, 2025 as received from WBPCB shows remarkable improvement for river Ganga. It is now placed in the least priority category i.e. Category-V (The latest Water Quality Report in report submitted by WBPCB in Annexure – A).

River	2018		2022		Dec' 2025	
	Max. BOD (mg/L)	Priority	Max. BOD (mg/L)	Priority	Max. BOD (mg/L)	Priority
Ganga	12.0	III	8.0	IV	2.95	V

With sustained & continuous efforts in LWM & SWM in the Ganga Towns, water Quality of river Ganga has been improved from Priority III to Priority V.

The diagram showing the improvement of Water Quality with respect to BOD level over last Seven (07) years.



2. The Department of UD&MA is closely monitoring the work of pollution abatement in the river Ganga with due care and concern. Review Meetings are being held by the highest authorities at every month to ensure timely completion of each project. Meetings were held under Chairmanship of Hon'ble Chief Secretary, Principal Secretary, Member Secretary WBPCB, and Program Director, SMCG WB on several occasions.

Details of the Review Meeting (October to December, 2025):

Sl No	Meeting Taken by	Numbers of Meeting
1.	<ul style="list-style-type: none"> ▪ State Ganga Committee meeting chaired by Chief Secretary, GoWB - 1 ▪ River Rejuvenation Committee Meeting chaired by Member Secretary, WBPCB - 1 	2
2.	National Mission for Clean Ganga <ul style="list-style-type: none"> ▪ Director General, NMCG - 4 ▪ Executive Director, NMCG - 2 ▪ Empowered Task Force - 1 	7
3.	State Mission for Clean Ganga West Bengal <ul style="list-style-type: none"> ▪ Principal Secretary, Department of UD MA & Executive Chairperson, SMCG WB - 1 ▪ Program Director, SMCG WB - 20 	21
Total		30

3. Projects commissioned:

- ▶ STPs at North Barrackpore, Raghunathgunj & Rania with a capacity of 30 MLD, 5 MLD & 23.0 MLD respectively have been put on Trial Run.
- ▶ Regional Waste Management Centre (RWMC) at Baidyabati with total capacity of 125 KLD has been rejuvenated by KMDA for treatment of Faecal Sludge of nearby 6 Municipal Towns (Uttarpara-Kotrung, Konnagar, Rishra, Serampore, Champdany & Baidyabati).

4. Projection for coming Two (2) years

Around 9 STPs with a total treatment capacity of 170.15 MLD is likely to be completed in next two years.

5. Sludge & Septage Management in Functional Sewage Treatment Plants (STP):

Presently, Septage and Sewage is being co-treated in operational STPs of Gayeshpur, Nabadwip, Halisahar, Budge Budge, Barrackpore, Chandannagar & Chinsurah, Naihati, Kalyani, Bhatpara, Panihati, Howrah ULBs.

- Total Septage co-treated upto 31.12.2025 in the functional STPs by ULBs as below:

Sl. No	Name of ULB	Co-Treated Septage (KL)
1	Gayeshpur	132
2	Nabadwip	707

3	Halisahar	596.2
4	Budge Budge	959.6
5	Barrackpore	2478.4
6	Chandannagar & Chinsurah	6444.25
7	Naihati	2802
8	Kalyani	2745
9	Bhatpara	2465.6
10	Panihati	2511.9
11	Howrah	130
	Total Capacity (KL)	21971.95

- Total Amount of Septage emptied up to Sept 2025 – 18953.15 KL
- Incremental Progress over last Report (Jul 2025 to Sept 2025) is 3018.8 KL.
- ***Presently UD&MA Department has framed Faecal Sludge & Septage Management Policy wherein Faecal Sludge Treatment Plants (FSTPs) will be established at ULB level wherever possible or in cluster basis. As an integrated approach co-treatment of faecal sludge & sewage is already being done in the existing STPs which has significantly brought down the Faecal coliform load of the water discharged into river Ganga, this is getting done in accordance with the Advisory brought out by UD&MA Department vide Memo No. 1241-UDMA-11014 (49)/16/2023 dated 12.06.2025.***

6. End to End solution

Re-use of Treated Waste Water

Department of UD & MA, Govt. of West Bengal has framed a Policy on Re-use of Treated Waste Water in Urban Areas & has notified it on June 2020. Presently, state is utilizing Treated Waste Water in Pisciculture, Gardening Road Cleaning.

- ❖ **East Kolkata Wetlands (EKW) is internationally recognized natural STP treating 910 MLD Sewage of Kolkata which is then getting reused in Pisciculture. Presently there are around Ten (10) Fishery co-operatives here, utilizing this Waste Water and generating livelihood for local people.**
- ❖ Treated water from STPs is used in Pisciculture, Horticulture, Road cleaning and remaining is discharged which is subsequently used for WTPs for potable water.
- 7. The State has brought out a policy for the reuse of treated wastewater in urban areas. The UD & MA Department has constituted a committee for its upgradation and alignment with the National Policy with respect to Safe Reuse pattern.**
- ❖ In its last meeting held on 24th November 2025, the committee discussed in

detail the following two issues:

- ❖ Mapping of functional STPs with the use patterns of treated wastewater.
- ❖ Fine-tuning the provisions available in the State Policy in line with the National Policy and norms.
- ❖ The next meeting is scheduled on the first week of January 2026, during which all reports will be placed.

8. Mandatory Site Inspection Reports of the Engineers

The Department of UD & MA has issued an Order no 115-UDMA-24011(99)/7/2021-JS(UDMA) dated 02.02.2021 wherein it has been instructed that all Executing Agencies must visit sites compulsorily fortnightly and to submit a Report on the progress of the work along with good quality photographs (The site inspection Report of KMDA for the month of June 2025 is Annexed as B).

9. Construction & Demolition (C&D) waste facility:

KMC has already arranged for separate collection and transportation facilities of Construction & Demolition waste and all these materials are being processed at Patharghata C&D Plant, Patharghata, Action Area-III, Newtown, Kolkata-700135. The plant is fully operational and first of its kind in Eastern India.

10. Styrofoam Waste Processing Facility:

Tender for processing of **Styrofoam Waste processing facility** at Dhapa Site, KMC is under Process.

11. Flower Waste Processing Facility:

Tender for conversion of flower waste into Incense sticks is also under pipeline.

12. Plastic Waste Processing Facility:

KMC has already set up 2 Tons per Day (TPD) Plastic Waste Processing Plant at Dhapa Site. KMC has also issued Work Order for 100 TPD Material Recovery Facility (MRF) with minimum 2 TPD Board plus minimum 8 TPD Lumber for processing and treatment of plastic waste.

13. Ganga District Performance Monitoring System (GDPMS), a dedicated portal for uploading Minutes of the Meeting (MoM) by District Ganga Committees (DGCs) which has been developed by NMCG to capture DGC related activities across each DGC and provides an interactive dashboard to review activities of all DGCs by NMCG. 6 numbers of MoM have been uploaded in this portal during October, 2025 to December, 2025.

14. As per mandate of the Hon'ble NGT, Online Continuous Effluent Monitoring Systems (OCEMS) must be installed at the all functional STPs in Ganga River Basin areas. In this connection, integration of OCEMS for 20 number STPs out of 44 (namely Bhatpara (31 MLD), Chandan Naga(18.16 MLD), Barrackpore (18 MLD), Halishahar (16 MLD), Bandipur (14 MLD), Panihati(12 MLD), Naihati (11.56 MLD), Kalyani (11 MLD), Nawadwip (10.50 MLD), Kalyani (10 MLD), Kankinara (10 MLD), Jagaddal Bhatpara (9.5 MLD), Budge Budge (9.3 MLD), Barrackpore (6 MLD), Chandan Nagar (4.54 MLD), Titagarh (4.54 MLD), Titagarh (4.5 MLD), Garulia (4.1

MLD), Bansberia (0.3 MLD) and Diamond Harbour (2.03 MLD)) have been made and connected to the Ganga Pulse portal of NMCG for Online Effluent Management.

15. Installation of CCTV Cameras has been done for the surveillance and monitoring functional Sewage Treatment Plant (STPs) at Bhatpara (31 MLD), Bhatpara (10 MLD), Halishahar (16 MLD), Budge Budge (9.3 MLD), Nawadwip (9.5 MLD), Howrah (65 MLD) and Baranagar (60 MLD).

PHOTO GALLERY

Communication and Public Outreach Activities from October, 2025 to December, 2025 undertaken by the SMCG- WB

Educational Visit of Students at STPs & Crocodile project




North 24 Parganas



Hooghly



South 24 Parganas



South 24 Parganas

Creative Activity (Drawing, Poetry, Slogan and Quiz competition) among Students & Outdoor Publicity (Display of Hoarding / Flex / Banners) during Kali Puja, Jagaddhatri Puja, Chhat Puja and Kartick Puja, 2025




Purba Medinipur



Howrah




South 24 Parganas




Hooghly


Graffiti (Wall Painting) in Ganga Ghats, STPs and Other strategic locations




Malda



Nadia



South 24 Parganas



Nadia

Nandini Ghosh
05/03/26

(Nandini Ghosh, IAS)
Secretary
Department of UD&MA
&
Program Director, SMCG WB

Annexure II

Overall status of Sewage Management in the Ganga Towns of West Bengal

I	Estimated Sewage Generation (Based on Estimated population in Urban areas as on 2022 taking 2011 census as base.)	1401 MLD (Kolkata - 356.1 MLD and 1044.9 MLD for DGCs)
II	Details of Sewage Treatment Plants	
	Existing number of operational STPs and treatment capacity	43 (718.64 MLD)
	Number of STPs under construction	11(166.25 MLD)
	Number of STPs under renovation (It includes additional 13 MLD, by way of augmenting Garden Reach STP (8MLD) and Keorapukur (5MLD))	13.00 MLD*
	Number of STPs under proposal/tendering stage.	14 (355.00MLD) **
	Total treatment capacity	1252.89MLD
III	Gap in treatment capacity	148.11 MLD.
IV	Sewage treatment capacity in Private STP is approximately.	78 MLD

Note:

1. **Proposed STP on Kestopur canal with capacity 41 MLD is included under proposal stage. The canal is flowing partly through Bidhannagar Municipal area and also through North 24 Parganas and joins river Ganga through Chitpur lock gate.
2. *Both Garden Reach and Keorapukur are currently treating 102 MLD Waste Water as of now.

Annexure-III, Quarterly Progress (October 2025 to December 2025) Report						
Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed	
[1]	[2]	[3]	[4]	[5]	[6]	
1	: Authority (KMDA)	Sewerage System & STP at Kalyani Municipal Town	2	Operational	Operational	
2		Sewerage System & STP at Gayeshpur Municipal Town	1	Operational	Operational	
3		Sewerage System & STP at Bhatpara Municipal Town	4	Operational	Operational	
4		Sewerage System and STP at Halisahar Municipality	1	Operational	Operational	
5		Sewerage System and STP at Budge Budge Municipality	1	Operational	Operational	
6		Sewerage System and STP at Barrackpore Municipality	2	Operational	Operational	
7		Pollution Abatement Work for River Ganga at Nabadwip under NGP Scheme	1	Operational	Operational	
8		Pollution Abatement Works for River Ganga at Howrah under HAM	1	Operational.	Commissioned on 1st October 2024.	
9		Pollution Abatement Works for River Ganga at Bally under HAM	1	Operational	All the 3 STPs are functional. Presently the pending Associate Infrastructure works are going on towards completion.	
10		Pollution Abatement Work for River Ganga at Kamarhati & Baranagar under HAM	1	Operational		
11		Pollution Abatement works for River Ganga at Kancharapara under DBOT	1	Operational		
12		Pollution Abatement Work for River Ganga at Berhampore	1	As per proposed revised BOQ Physical Progress upto 31.12.2025 : 89.00%		
13		I & D network for existing drain falling in river Ganga including sewage treatment plant (STP) at Jangipur-Raghunathgunj	2	Raghunathganj: Operational, Trial Run		EoT applied till February 2026 by the Agency
14				Jangipur: Operational, Trial Run		
15		Pollution Abatement Works for river Ganga at Hooghly Chinsurah	1	Operational	(Commisssioned on 01.04.2024)	
16		Pollution Abatement Works for river Ganga at Maheshtala Municipality	1	Operational	(Commissioned on 05.06.2025)	
17		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network Operation and Maintenance at Baidyabati and Bhadreswar under Hooghly District in West Bengal.	2	Operational	Operational	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed
[1]	[2]	[3]	[4]	[5]	[6]
18	Kolkata Metropolitan Development	Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and Operation and Maintenance at Chandannagar and Bansberia under Hooghly District in West Bengal.	3	Operational	Operational
19		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and Operation and Maintenance at Serampore and Champdani under Hooghly District in West Bengal.	2	There is a scarcity of appropriate land for setting up a STP for the champdani Town. The feasibility study for setting up a FSTP for the town will be explored. For Serampore, Revised DPR after complying observations of NMCG will be submitted soon.	NA
20		Rejuvenation of existing STP along with Lifting Station & Pumping Station including Sewerage Network and Operation and Maintenance at Uttarpara - Kotrung and Konnagar under Hooghly District in West Bengal.	1	Operational	Operational
21		Rejuvenation of existing STPs alongwith Lifting Station and pumping station including network at Garulia (1 no STP), Naihati (2 nos. STP), Panihati (1 no STP), Khardah(1 no STP) and Titgrah (2 nos. STP)	7	Operational	Operational
22		Sewerage System and STPs at North Barrackpore	2	1). 30 MLD STP at Babanpur - Operational, Trial run 2) 12 MLD STP could not be started for NOC of Land from Cantonment Board.	For 30 MLD STP- 15th February 2026 (Including Trial Run)
23		Pollution abatement works for River Ganga at Katwa (Including augmentation of existing STP), Murshidabad & Santipur	3	Work order issued on for Katwa 26.12.2025	For Katwa September, 2027 (Including Trial Run)
24		Sewerage System and STP at Chakdah	1	Physical Progress upto 31.12.2025 - 90.00%	EOT applied till March 2026
25		STP at Krishnanagar	1	Overall Progress: 10.43%	Dec, 2026 (Including Trial Run)
26		STPs at Uluberia, Jiaganj-Azimganj, Diamond Harbour, Kestopur	4	3 STPs are in proposal Stage. (Subject to availability of land), Revised DPR for Kestopur STP is under preparation stage.	NA
27		STP at Khardah (under Ring fenced fund) 8.15 MLD	1	Overall Progress: 10.00%	March, 2027 (Including Trial Run)
28		STP at Santragachi (under state fund) 1.5 MLD	1	Overall Progress: 12.00%	February, 2026 (Including Trial Run)
29	STP at Kalyani added area (Under ring fenced Head)	1	Under Tendering Stage	NA	

Sl. No.	Concerned Department	Topic of Action point for STPs	No of STPs	Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed
[1]	[2]	[3]	[4]	[5]	[6]
30	Kolkata Municipal Corporation (KMC)	Near WBSETCL, Joka - 45 MLDC33:G38E35C33:G35C33 :H38C33:G35	1	Overall Physical progress- 70.04%	August, 2026
31		Bank Plot, M.G Road - 40 MLD	1	Overall Physical progress- 77.6 %	August, 2027
32		Rajpur-Sonarapur, Rania - 23 MLD	1	Operational, Trial Run	March 2026 (Commissioned)
33		STPs at Garden Reach	1	Existing STP is operational. Overall Progress of New STP is 62.85%	October, 2026 (Including trial run)
34		STPs at Adi Ganga (Tolly's Nallah) Bansdroni STP STP Near Golf Garden, Sukhapukur Birji Road STP near Sahid Khudiram Metro	3	Overall Progress of New STP is 2.92%	July, 2028 (Including Trial run)
35					
36					
37		STPs at Keorapukur	1	Existing STP is operational. Contract Agreement has been signed for rejuvenation on 23.12.2025.	12 months + 3 months Trial Run + 15years (From the date of issueance of work order).
38		Badartala STP	1	The Preliminary Project Report (PPR) for KMC- SHARP Phase 2 is submitted to the Government of West Bengal (GoWB) for approval. Upon receiving approval, the report will be forwarded to the Department of Economic Affairs (DEA), GoI for consideration of external financing assistance.	Time line to be finalized based on the approv-al of the project from GOI.
39		STP Near BhangaKhal, Gardenreach area (22.54118, 88.25155)	1		
40		New Baghajatin STP	1		NA
41		Strand Road STP	1	Sent to 15th Finance Commission , Tripartite MOU already signed. The land area is under KOPT. The requisition for land allotment for STP has been send to KOPT(Kolkata Port Trust). Land allotment is pending.	NA
42		PHED	STPs at Diamond Harbour, Berhampore, Murshidabad (augmentation & Renovation proposed) and Nabadwip	4	Operational. Constructed in GAP-I. Augmentation of Murshidabad STP is under tendering stage.
43	MED	Jiagunj Azimgunj Takia Oxidation Pond	2	Operational	Operational

Note 1: Sl. No. 13, 14, 22 & 32 are put under Trial Run

Details of tapped/untapped drains in connection with OA 200/2014*

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
1	Talpukur	North 24 Parganas	DRAIN	BOD-19mg/l,COD 76mg/l,FC-1600 MPN/100ml	1600	Tapped	0.605	100%	0.605	0	968 MPN/100 ml	Tapped under Bandipur STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
2	Gariffa Drain (North)4.14	North 24 Parganas	DRAIN	BOD-21mg/l,COD 46mg/l,FC-4.7x10 ⁶ MPN/100 ml	4700000	Tapped	10.36	40%	4.1	6.2	19458000 MPN/100ml	Tapped under Naihati STP(WSP) (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
3	Kamarhati Drain @ Jute Mill, Kamarhati	North 24 Parganas	DRAIN	BOD-24mg/l,COD 72mg/l,FC-2.7x10 ⁴ MPN/100 ml	27000	Tapped	42.48	100%	42.48	0.0	1146960 MPN/100ml	Tapped under Baranagar & Kamarhati STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
4	Gandhi ghat Drain @ South gate-1, Barrackpore	North 24 Parganas	DRAIN	BOD-29mg/l,COD 63.8mg/l,FC-3.3x10 ⁶ MPN/100 ml	3300000	Tapped	4.07	100%	4	0.1	13200000 MPN/100ml	Tapped under 6 MLD STP at Barrackpore (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
5	Chinsurah -Majir Rasta Drain	Hooghly	DRAIN	BOD-30mg/l,COD-61mg/l,FC-4.6x10 ⁵ MPN/100ml	460000	Tapped	17.12	100%	17.12	0.0	7875200 MPN/100ml	Will be tapped in Hooghly Chinsurah STP. Under construction. (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
6	Rosbara khal, Hooghly	Hooghly	Khal	BOD-32mg/l,COD-48mg/l,FC-1.3x10 ⁵ MPN/100ml	130000	Tapped	9.11	100%	9.11	0.0	1184300b MPN/100ml	Will be tapped in Hooghly Chinsurah STP. Due to non- availability of RoW on road connection not yet done. (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
7	Drain at Tamil para Ferry Ghat, Chinsura	Hooghly	DRAIN	BOD-33.77mg/l,COD-92.8mg/l,FC-214516MPN/100ml	214516	Tapped	1.5	100%	1.5	0	1774 MPN/100	will be tapped in Hooghly Chinsurah STP. Civil Construction completed. Gate will be installed soon. (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
8	Dakineswar -Alambazar	North 24 Parganas	DRAIN	BOD-34mg/l,COD 118mg/l,FC-900MPN/100ml	900	Tapped	44.93	100%	44.93	0.0	40437 MPN/100ml	Will be tapped under 60 MLD Baranagar STP under HAM model (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
9	Chandannagar Drain	Hooghly	DRAIN	BOD-38mg/l,COD 70mg/l,FC-2.6x10 ⁴ MNP/100ml	26000	Tapped	0.6	100%	0.6	0.0	15600 MPN/100ml	Tapped in Chandannagar STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
10	Debitala pancha khal	North 24 Parganas	DRAIN	BOD-43mg/l,COD 136mg/l,FC-9.4x10 ⁶ MNP/100ml	9400000	Tapped	46.36	9%	4.2	42.2	9.4x10 ⁶ MNP /100ml	Tapped under Garulia STP(WSP) (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
11	Drain near PB Ghat @ Kamarhati	North 24 Parganas	DRAIN	BOD-50mg/l,COD 102mg/l,FC-5.2x10 ⁵ MPN/100 ml	520000	Tapped	4.76	100%	4.76	0.0	2475200 - 9.4x10 ⁶ MNP /100ml	Tapped under Panihati STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
12	Titagarh Drain @ Bishalaxmi Ghat	North 24 Parganas	DRAIN	BOD-51mg/l,COD 136mg/l,FC-2.8x10 ⁶ MPN/100ml	2800000	Tapped	5.79	100%	5.79	0.0	16212000 - 9.4x10 ⁶ MNP /100ml	Tapped under Bandipur STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
13	Thannar Khal, Naihati	North 24 Parganas	Khal	BOD-76mg/l,COD 168mg/l,FC-4.0x10 ⁶ MPN/100ml	400000	Tapped	10.18	100%	10.18	0	4.0x10 ⁶ MNP /100ml	Tapped under Naihati STP(ASP) (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
14	Jangipur Drain	Murshidabad	DRAIN	BOD-107mg/l,COD 221mg/l,FC-3.9x10 ⁷ MPN/100ml	39000000	Tapped	0.8	100%	0.8	0	3.9x10 ⁷ MNP /100ml	Tapped under 8.0 MLD Jangipur STP (KMDA)	MoEF	AVALABLE	NMCG	31.09.2025	Household connection does not arise.

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
15	Gariffa Drain (South)/Ramaghat Drain- Open Pucca Drain	North 24 Parganas	DRAIN	BOD-108mg/L,COD 204mg/L,FC- 2.2x10 ⁷ MPN/100ml	22000000	Tapped	4.85	90%	4.4	0.5	2.2x10 ⁷ MNP /100ml	Tapped under Naihati STP(WSP) (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
16	Alliance Jute Mill Drain	North 24 Parganas	DRAIN	BOD-122mg/L,COD 238mg/L,FC- 3.3x10 ⁵ MPN/100ml	3300000	Tapped	1.38	30%	0.41	1.0	3.3x10 ⁵ MNP /100ml	Already Tapped with Bhatpara STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
17	Dakineshwar ferry ghat	North 24 Parganas	DRAIN	BOD-160mg/L,COD 358mg/L,FC- 3.5x10 ⁶ MPN/100ml	3500000	Tapped	Discharge measurement is under process.	0	0	0	3.5x10 ⁶ MNP /100ml	Tapped under 60 MLD STP at Baranagar (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
18	Bagher Khal, (Fodder Khal)	Nadia	khal	BOD-33mg/L,COD 81mg/L,FC- 4x10 ⁶ MPN/100ml	4000000	Tapped	55.65	Discharge measurement is under process.			Proposed to be tapped with Kancharapara STP (KMDA)	MoEF	AVALABLE	NMCG/State	Nov-25	Household connection does not arise.	
19	Munikali Khal (formerly Drain @ Akhra Food ghar)new	South 24 Parganas	Khal	BOD-34mg/L,COD 69mg/L,FC- 7x10 ⁵ MPN/100ml	700000	Tapped	20	100%	20	0.0	7x10 ⁵ MNP/ 100ml	Will be tapped to the Maheshtala STP HAM project. Under construction. (KMDA)	MoEF	AVALABLE	NMCG	31.08.25	Household connection does not arise.
20	Sakhai Para Ghat Drain, katwa	Purba Bardhaman	DRAIN	BOD-34mg/L,COD 106mg/L,FC- 1400MPN/100ML	1400	Tapped	3.978	100%	3.978	0.0	1400MNP/10 0ML	Will be tapped under 14 MLD Katwa STP. (KMDA)	Proposed STP will be MoEF norms compliant	Got NOC from competent authority	NMCG	18 months from the date of issuance of the work order which is expected to be issued by July25	Household connection does not arise.
21	Majher Char Khal, Kalyani	Nadia	khal	BOD-35mg/L,COD 91mg/L,FC- 2.6x10 ⁶ MPN/100ml	2600000	Tapped	24.32	Discharge measurement is under process.			To be tapped with the Sewerage network of added area of Kalyani Municipality. PH - I. Tender is under process. (KMDA)	MoEF	Identification of land is under process	State Fund	Functional	Household connection does not arise.	
22	Raninagar - Chakdha	Nadia	DRAIN	BOD-36mg/L,COD 63mg/L,FC- 4x10 ⁶ MPN/100ml	4000000	Tapped	0.085	100%	0.085	0.0	4x10 ⁶ MNP/ 100ml	Already considered under the Chakdah STP Project work (KMDA)	MoEF	AVALABLE	NMCG	Sep-25	Household connection does not arise.
23	Drain near Kasiganj, Katwa	Purba Bardhaman		BOD-60mg/L,COD 185mg/L,FC- 3500MPN/100ML	35000	Tapped	1.665	100%	1.665	0.0	3500MNP/1 00ML	Will be tapped under 14 MLD Katwa STP. (KMDA)	Proposed MoEF will be MoEF norms compliant	Got NOC from competent authority	NMCG	18 months from the date of issuance of the work order which is expected to be issued by July25	Household connection does not arise.
24	Balughat, Manirampore, Pucca drain, Barrackpore	North 24 Parganas	DRAIN	BOD-67mg/L,COD 108mg/L,FC- 1.3x10 ⁶ MPN/100ml	1300000	Tapped	3.17	100%	3.17	0.0	1.3x10 ⁶ MNP /100ml	To be tapped in the proposed STP of Monirampur (KMDA)	DO	DO	NMCG	DO	Household connection does not arise.
25	Imambara Khal	Hooghly	Khal	BOD-72mg/L,COD- 126mg/L,FC- 3.7x10 ⁴ MPN/100ml	37000	Tapped	5.24	100%	5.24	0.0	3.7x10 ⁴ MNP /100ml	Will be tapped in Hooghly Chinsurah STP.Variation proposal not yet approved by NMCG. (KMDA)	Proposed STP will be MoEF norms compliant	AVALABLE	NMCG	Functional	Household connection does not arise.
26	Ichapur Khal	North 24 Parganas	Khal	BOD-92mg/L,COD 343mg/L,FC- >1600MNP/100ml	1600	Tapped	76.032	60%	45.6	30.4	1600MNP/10 0ml	2nd Order polluted drains of Ichapur Khal will be tapped to the on going STP at Babanpur under North Barrackpore HAM Project. (KMDA)	MoEF	AVALABLE	NMCG	Mar-26	Household connection does not arise.

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
27	Rattala- Gorabazar Beherampore	Murshidabad	DRAIN	BOD-95mg/L,COD 290mg/L,FC- 2.7x10 ⁵ MPN/100ml	270000	Tapped	0.4	100%	0.4	0.0	2.7x10 ⁵ MNP /100ml	To be tapped under 3.5 MLD Berhampore STP (KMDA)	MoEF	AVALABLE	NMCG	30.11.2025	Household connection does not arise.
28	130, Foreshore Road Drain, Howrah	Howrah	DRAIN	BOD-96mg/L,COD-197mg/L,FC- 1.1x10 ⁶ MPN/100ml	1100000	Tapped	0.0069	100%	0.0069	0.0	1.1x10 ⁶ MNP /100ml	To be tapped in the proposed 65 MLD STP of Arupara, Howrah (KMDA)	MoEF	Identification of land is under process	NMCG	Functional	Household connection does not arise.
29	Shibpur Burning Ghat, Howrah -Shibpur	Howrah	DRAIN	BOD-96mg/L,COD 212mg/L,FC- 2.7x10 ⁵ MPN/100ml	270000	Tapped	22.79	100%	22.79	0.0	2.7x10 ⁵ MNP /100ml	To be tapped in the proposed 65 MLD STP of Arupara, Howrah (KMDA)	MoEF	Identification of land is under process	NMCG	Functional	Household connection does not arise.
30	Jagannath Drain	Howrah	DRAIN	BOD-104mg/L,COD 185mg/L,FC- 3.3x10 ⁵ MPN/100ml	330000	Tapped	4.29	100%	4.29	0.0	3.3x10 ⁵ MNP /100ml	To be tapped under 62 MLD STP at Kona STP (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.
31	Nashipur Ghosh Para.Ward No-14	Murshidabad	DRAIN	BOD-116mg/L,COD 480mg/L,FC- 2.4x10 ⁵ MPN/100ml	240000	Tapped	0.857	100%	0.857	0.0	2.4x10 ⁵ MNP /100ml	To be tapped under 5 MLD STP at Murshidabad (KMDA)	MoEF	AVALABLE	NMCG	DO	Household connection does not arise.
32	Sukanta Palli High Drain, Katwa	Purba Bardhaman	DRAIN	BOD-122mg/L,COD 392mg/L,FC- 350000MPN/100ml	350000	Tapped	1.115	100%	1.115	0.0	350000MNP/ 100ML	Will be tapped under 14 MLD Katwa STP. (KMDA)	MoEF	Got NOC from competent authority	NMCG	18 months from the date of issuance of the work order which is expected to be issued by July25	Household connection does not arise.
33	Monirampore - Barrackpore	North 24 Parganas	DRAIN	BOD-24mg/L,COD 98mg/L,FC- 280MPN/100ml	280	Tapped	8.04	100%	8.04	0.0	280MPN/100 ml	To be tapped in the proposed STP of Monirampur (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG	Mar-26	Household connection does not arise.
34	Dhobi Ghat Drain, Barrackpore	North 24 Parganas	DRAIN	BOD-25mg/L,COD 51mg/L,FC- 7x10 ⁴ MPN/100ml	70000	Tapped	0.47	100%	0.47	0.0	7x10 ⁴ MNP/ 100ml	To be tapped in the proposed STP of Monirampur. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG	Mar-26	Household connection does not arise.
35	Barrackpore (adjacent to Ramakrishana Mission)	North 24 Parganas	DRAIN	Water quality Report awaited from WBPCB		Tapped	6.16	55%	3.4	2.8	Water quality Report awaited from WBPCB	To be tapped in the proposed STP of Monirampur (KMDA)	MoEF	Identification of land is under process	NMCG	2 years from the date of issuance of the work order.	Household connection does not arise.
36	Muni Khali Khal (Akhra ferry Ghat)old	South 24 Parganas	Khal	BOD-27mg/L,COD 41mg/L,FC- 9.4x10 ⁴ MPN/100ml	94000	Tapped	11.72	100%	11.72	0.0	9.4x10 ⁴ MNP /100ml	Tapped to the Maheshhtala STP HAM project. Under construction. (KMDA)	MoEF	AVALABLE	NMCG	31.08.25	Household connection does not arise.
37	Chandni Ghat Drain, Chinsurah	Hooghly	DRAIN	BOD-27mg/L,COD-49mg/L,FC- 1.4x10 ⁵ MPN/100ml	140000	Tapped	25.75	100%	25.75	0.0	1.4x10 ⁵ MNP /100ml	To be tapped in Hooghly Chinsurah STP. Under construction. (KMDA)	MoEF	AVALABLE	NMCG	Functional	Household connection does not arise.

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
38	Jhikhurkhal drain	Purba Medinipur	Drain	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Since BOD level of the waste water of outfall discharging is low and there is tidal effect, the DPR on FSTP is under preparation. (KMDA)	MoEF	Identification of land is under process	NMCG/State	1 year from the date of issuance of the work order.	Since it is FSTP, question of tapping of the household connectivity does not arise	
39	Drain at Begunberia, Harakhali	Purba Medinipur	Drain	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Since BOD level of the waste water of outfall discharging is low and there is tidal effect, the DPR on FSTP is under preparation. (KMDA)	MoEF	Identification of land is under process	NMCG/State	1 year from the date of issuance of the work order.	Since it is FSTP, question of tapping of the household connectivity does not arise	
40	Green belt canal	Purba Medinipur	Drain	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Since BOD level of the waste water of outfall discharging is low and there is tidal effect, the DPR on FSTP is under preparation. (KMDA)	MoEF	Identification of land is under process	NMCG/State	1 year from the date of issuance of the work order.	Since it is FSTP, question of tapping of the household connectivity does not arise	
41	Budge Budge -Pujali	South 24 Parganas	Drain	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Since BOD level is low and there is tidal effect, a DPR on FSTP is prepared and submitted to the NMCG which is under examination. (KMDA)	MoEF	AVAILABLE	NMCG	1 year from the date of issuance of the work order.	Since it is FSTP, question of tapping of the household connectivity does not arise	
42	Serampore/ Bhagrathi Drain	Hooghly	DRAIN	BOD-34mg/l,COD 77mg/l,FC-2.6x10 ⁷ MNP/100ml		Untapped	25	0	0	25	2.6x10 ⁷ MNP/100ml	DPR was submitted to NMCG. Few observation of NMCG regarding the DPR will be complied by 15th Jan,2026	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Household connection does not arise.
43	Chatra Khal, Serampore	Hooghly	Khal	BOD-38mg/l,COD 86mg/l,FC-2x10 ⁷ MNP/100ml		Untapped	52	0%	0%	52	2x10 ⁷ MNP/100ml	DPR was submitted to NMCG. Few observation of NMCG regarding the DPR will be complied by 15th Jan,2026	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Household connection does not arise.
44	Telkal Ghat drain, Howrah	Howrah	DRAIN	BOD-127mg/l,COD 262mg/l,FC-2.6x10 ⁵ MNP/100ml		Untapped	10.55	0	0	10.55	2.6x10 ⁵ MNP/100ml	Engagement of consultant for preparation of DPR is under process. Due to non-availability of land, alternative technology is being explored.	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Household connection does not arise.
45	Phuleswar drain @ Uluberia	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Bid opened and placed for the Departmental approval .	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Household connection does not arise.	
46	Madai Hat	Howrah	DRAIN	BOD-9mg/l,COD-38mg/l,FC-900MNP/100ml		Untapped	Negligible				Alternative low cost technology is also being explored as BOD is below 30 mg/l. (KMDA)	Alternative low costt technology is also being explored as BOD is below 30 mg/l.	Alternative low costt technology is also being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low costt technology is also being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment	
47	Garchumuk	Howrah	DRAIN	BOD-11mg/l,COD 46mg/l,FC-1600MPN/100ml		Untapped	5.78	0	0	5.78	1600MPN/100ml	Alternative low cost technology is also being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is also being explored as BOD is below 30 mg/l.	Alternative low cost technology is also being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is also being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
48	Sankrail, near Manikpur ferry ghat	Howrah	DRAIN	BOD-11mg/l,COD 41mg/l,FC-500MPN/100ml.		Untapped	30.84	0	0	30.84	500MPN/100 ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
49	Singhi More Khal	Howrah	Khal	BOD-13mg/l,COD 30mg/l,FC-8x10^6MNP/100ml		Untapped	14.2	0	0	14.2	8x10^6MNP/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
50	Kalinga Nagar drain	Howrah	DRAIN	BOD-13mg/l,COD 42mg/l,FC-1250MPN/100ml	1250	Untapped	20	0	0	20		Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
51	Chakmadhu, Nalpur near Bauria ferry ghat	Howrah	DRAIN	BOD-14mg/l,COD 45mg/l,FC-1250MPN/100ml	1250	Untapped	3	0	0	3	1250MPN/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
52	Drain @ Bazarpara, Garighat Sharenga Khal	Howrah	Khal	BOD-14mg/l,COD 35mg/l,FC-4.5x10^4MNP/100ml	45000	Untapped	87.2	0	0	87.2	4.5x10^4MNP/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
53	Barrackpore Drain (SP Bunglow)	North 24 Parganas	DRAIN	BOD-14 mg/l,COD 328mg/l,FC-3.2x10^5MNP/100ml	320000	Untapped	4.87	0%	0%	4.9	3.2x10^5MNP/100ml	To be tapped in the proposed STP of Monirampur (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
54	Chakashi - Chengali	Howrah	DRAIN	BOD-15mg/l,COD 40mg/l,FC-1250MPN/100ml	1250	Untapped	45	0%	0%	45	1250MPN/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment

	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
SL. No.	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
55	Sarishapara	Hooghly	DRAIN	BOD-16mg/l,COD 58mg/l,FC-1600MPN/100ml	1600	Untapped	41.62	0	0	41.62	1600MPN/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
56	Authpur (Sastrinagar)	North 24 Parganas	DRAIN	BOD-21mg/l,COD-78mg/l,FC-1600MPN/100ml	1600	Untapped	6.03	0	0	6.03	1600MPN/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
57	Rishra burning ghat	Hooghly	DRAIN	BOD-21mg/l,COD-48mg/l,FC-78313MNP/100ml	78313	Untapped	4.95	0%	0.00	4.95	78313MNP/100ml	Alternative low cost technology is being explored as BOD is below 30 mg/l. (KMDA)	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Alternative low cost technology is being explored as BOD is below 30 mg/l.	NMCG/State	Alternative low cost technology is being explored as BOD is below 30 mg/l.	Does not arise as it will be In-situ treatment
58	Dewangazi Drain	Hooghly	DRAIN	BOD-31mg/l,COD-64mg/l,FC-1.1x10 ⁷ MNP/100ml	11000000	Untapped	20.67	0%	0%	20.7	1.1x10 ⁷ MNP/100ml	Proposal for In- Situ tretment on this drain is sent to NMCG on 04.07.2025 for approval.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG	31.12.26	Does not arise as it will be In-situ treatment
59	Halisahar Drain	North 24 Parganas	DRAIN	BOD-33mg/l,COD-87mg/l,FC-3.3x10 ⁶ MNP/100ml	3300000	Untapped	22.94	0%	0%	23	3.3x10 ⁶ MNP/100ml	Proposal for In- Situ tretment on this drain is sent to NMCG on 04.07.2025 for approval.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG	31.12.2026	Does not arise as it will be In-situ treatment
60	Bally Khal, Bally	Howrah	KHAL	BOD-22mg/l,COD-46mg/l,FC-2.2x10 ⁴ MNP/100ml	22000	Untapped	264.52	0	0	264.52	2.2x10 ⁴ MNP/100ml	DPR preparation work is under progress. Work is being delayed due to non- availability of land. Piliiminary report has been submitted .	Proposed STP, if feasible, will be MoEF norms compliant	Identification of land is under process	NMCG/State	STP, if feasible, may be tentitively completed within 2 years from the date of Work Order	Does not arise as DPR is under preparation
61	N.C.Pal Khal	Howrah	Khal	BOD-24mg/l,COD-52mg/l,FC-3.3x10 ⁵ MNP/100ml	330000	Untapped discharging in Ganga	4.12	0%	0%	4.1	3.3x10 ⁵ MNP/100ml	Tender (3rd call) for preparation of DPR will be placed by jan 2026.	Proposed STP, if feasible, will be MoEF norms compliant	Identification of land is under process	NMCG/State	Proposed STP, if feasible, may be tentitively completed within 2 years from the date of Work Order	Does not arise as DPR is under preparation
62	Saraswati Khal, Sankrail	Howrah	Khal	BOD-28mg/l,COD-63mg/l,FC-1.4x10 ⁶ MNP/100ml	1400000	Untapped	3.65	0%	0%	3.7	1.4x10 ⁶ MNP/100ml	Engagement of consultant for preparation of DPR is under process. (KMDA)	Proposed STP, if feasible, will be MoEF norms compliant	Identification of land is under process	NMCG	Proposed STP, if feasible, will be completed tentitively within 2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
63	Dhopa Ghat Drain, Hooghly	Hooghly	DRAIN	BOD-28mg/l,COD-60mg/l,FC-2.6x10 ⁵ MNP/100ml	260000	Untapped	7.31	0%	0%	7.3	2.6x10 ⁵ MNP/100ml	Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	Proposed STP, if feasible, will be completed tentitively within 2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
64	Nazerganj Khal	Howrah	Khal	BOD-29mg/l,COD 62mg/l,FC-4x10 ⁶ MNP/100ml	4000000	Untapped	336.71	0%	0	336.71	4x10 ⁶ MNP/100ml	Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	Proposed STP, if feasible, will be completed tentatively within 2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
65	Gondal Para	Hooghly	DRAIN	BOD-34mg/l,COD 136mg/l,FC-1600MPN/100ml	1600	Untapped	61.34	0	0	61.34	1600MPN/100ml	Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	Proposed STP, if feasible, will be completed tentatively within 2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
66	Baidyabati Drain	Hooghly	DRAIN	BOD-36mg/l,COD 68mg/l,FC-3.2x10 ⁵ MNP/100ml	320000	Untapped	128.77	0%	0%	128.77	3.2x10 ⁵ MNP/100ml	DPR preparation work is under progress. Work is being delayed due to non- availability of land. Aternative technology is being explored.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
67	Bhatpara open pucca drain	North 24 Parganas	DRAIN	BOD-37mg/l,COD 83mg/l,FC-2.6x10 ⁵ MNP/100ml	260000	Untapped	61.89	0%	0%	61.89	2.6x10 ⁵ MNP/100ml	Engagement of consultant for preparation of DPR is under process. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
68	Goshpara drain, Nabadwip	Nadia	DRAIN	BOD-37mg/l,COD 86mg/l,FC-2.6x10 ⁶ MNP/100ml	2600000	Untapped	Discharge measurment is under process.				Consultant for preparation of DPR is to be engaged by MED (MED)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation	
69	Khardha Khal, Khardha	North 24 Parganas	Khal	BOD-41mg/l,COD 116mg/l,FC-4.2x10 ⁶ MNP/100ml	4200000	Untapped	105.6	0%	0%	105.6	4.2x10 ⁶ MNP/100ml	Consultant engaged for preparation of DPR. Aternative technology is being explored.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
70	Drain at Akhash Ganga	Hooghly	DRAIN	BOD-42mg/l,COD-118mg/l,FC-77000MNP/100ml	77000	Untapped	2	0%	0%	2	77000MNP/100ml	Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
71	Hastings Ghat Drain, Rishra	Hooghly	DRAIN	BOD-48mg/l,COD 166mg/l,FC-2.7x10^4	27000	Untapped	45.5	0%	0%	45.50	2.7x10^4MNP /100ml	DPR preparation work is under progress. Work is being delayed due to non- availability of land. Alternative technology is being explored.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
72	Ramkrishna Mullick Ghat, Howrah	Howrah	DRAIN	BOD-64mg/l,COD 140mg/l,FC-4x10^5MNP/100ml	400000	Untapped	10.2	0%	0%	10.2	4x10^5MNP/100ml	Engagement of consultant for preparation of DPR is under process. (KMDA)	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
73	Champdany Ferry Ghat/Paolghat drain	Hooghly	DRAIN	BOD-67mg/l,COD 97mg/l,FC-4.9x10^7mnp/100ml	49000000	Untapped	3.26	0%	0%	3.3	4.9x10^7mnp /100ml	DPR is under process but it could not be submitted due to lack of NOC for MPS land. Alternative technology is being explored.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
74	DVC Canal	Hooghly	Canal	BOD-73mg/l,COD 187mg/l,FC-1.3x10^6MNP/100ml	1300000	Untapped	72.52	0%	0%	72.52	1.3x10^6MNP /100ml	DPR preparation work is under progress. Work is being delayed due to non- availability of land. Alternative technology is being explored.	Proposed STP will be MoEF norms compliant	Identification of land is under process	NMCG/State	2years from the date of Work Order	Does not arise as DPR is under preparation
75	Drain between Pratapnagar Rajbari, Jagatdal	North 24 Parganas	DRAIN	BOD-86mg/l,COD 189mg/l,FC-2x10^6MNP/100ml	2000000	Untapped	1.73	0%	0%	1.73	2x10^6MNP/100ml	Engagement of consultant for preparation of DPR is under process.	MoEF	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
76	Bagh Khal, Rishra	Hooghly	KHAL	BOD-102mg/l,COD-217mg/l,FC-2.6x10^7MNP/100ml	26000000	Untapped	65.52	0%	0%	65.52	2.6x10^7MNP /100ml	DPR preparation work is under progress. Work is being delayed due to non- availability of land. Alternative technology is being explored.	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
77	Azimganj	Murshidabad	DRAIN	BOD-116mg/l,COD 384mg/l,FC-1.3x10^3MNP/100ml	1300	Untapped	1.14	0%	0%	1.14	1.3x10^3MNP /100ml	Preparation of DPR is under process. (KMDA)	MoEF	AVAILABLE	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
78	Bhatpara Drain	North 24 Parganas	DRAIN	BOD-133mg/l,COD 293mg/l,FC-2.4x10^6MNP/100ml	2400000	Untapped	8.7	0%	0%	8.7	2.4x10^6MNP /100ml	Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
79	Baranagar/ Kuthighata Khal	North 24 Parganas	Khal	BOD-157mg/l,COD 347mg/l,FC-3x10^6MNP/100ml	3000000	Untapped	Discharge measurement is under process.					Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation
80	Kumar Khali	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.					Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
81	New Bagher khal	North 24 Parganas	Khal	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.					DPR preparation is under progress and will be submitted shortly. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2years from the issuing work order.	Does not arise as DPR is under preparation
82	101, Foreshore Road Drain, Mowrah	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.					Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation
83	Drain at Halisahar Municipality	North 24 Parganas	DRAIN	Water quality Report awaited from WBPCB		Untapped	DO					Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation

SL. No.	I	II	III	IV	V	VI	VII	VIII	IX	X	XI	XII	XIII	XV	XVI	XVII	XVIII
	Name of Drain/Canals/Khals	District/Town	Nature of drains/Canals / Khals	water quality analysis- heavy metals	Fecal coliform (MPN/100 ml)	If tapped or untapped	Quantity of sewage discharged from the drain (MLD)	Total quantity sewage diverted and to be diverted (%) to STP	Utilization	Balance qty	sp. quantity of FC present in sewage	STP to which the drain is proposed to be connected after tapping	Compliance of STP (Norms given by NGT/MoEF)	Status of land allotted for STP	Status of funds provided for the STP	Timeline for making the STP functional	Timeline for completing the household connectivity to that STP
84	Drain at Dadu Ram ghat, Naihati	North 24 Parganas	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation	
85	Drain at Ramghat Naihati	North 24 Parganas	DRAIN	Water quality Report awaited from WBPCB		Untapped	DO				Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG	2 years from the date of issuance of the work order.	Does not arise as DPR is under preparation	
86	Botanical Garden -I, Kolkata	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation	
87	Botanical Garden -II, Kolkata	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	DO				Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation	
88	Telini para drain	Hooghly	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation	
89	Rangamati More	Howrah	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Engagement of consultant for preparation of DPR is under process. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation	
90	Drain at Panchu Dutta ghat	Hooghly	DRAIN	Water quality Report awaited from WBPCB		Untapped	Discharge measurement is under process.				Proposal for engagement of consultant for preparation of DPR is under consideration. (KMDA)	MoEF	Identification of land is under process	NMCG/State	2 years from the date of Work Order	Does not arise as DPR is under preparation	
91	Dhanketikal, Garden Reach	Kolkata	Khal	BOD-124mg/l,FC-1400000MPN/100ml	Present	Bar Screen attached for arresting floating material	60	Full Quantity to be diverted into the newly under construction	None	NA	14000000 MPN/100ml	Now under construction Garden Reach STP	Will be Complied	Available KMC own land	NMCG	24 months since 21/10/2024	Within the project period
92	Tolly Nullah (Adi Ganga)	Kolkata	Canal	Considered under Adi-Ganga Rejuvenation STP projects, where presently site mobilisation work is under progress													
93	Drain near Howrah bridge (Jagannath Ghat)	Kolkata	Storm outfall	BOD-48mg/l,FC-1100000MPN/100ml	Present	Tapped	123	100%	None	NIL	1100000 MPN/100ml	East Kolkata Wetland	Complied as per WBPCB	No	No	Functional	Connected
94	Cossipore Khal (Ratan Babu Ghat)	Kolkata	Storm outfall	BOD-90 mg/l,FC-11000000 MPN/100ml	Present	Tapped	127	100%	None	NIL	11000000 MPN/100ml	Existing Bangur STP	Complied (As per design standard CPHEEO established in 1993)	No	No	Functional	Connected
95	Nimtala Burning Ghat	Kolkata	Storm outfall	Analysis is under process	Present	Tapped	No	100%	None	NIL	Analysis is under process	East Kolkata Wetland	Complied as per WBPCB	No	No	Functional	Connected
96	Kanchantala -I	Kolkata	Outfall	BOD-5 mg/l,FC-700000 MPN/100ml	Present	Untapped	73.1	0%	None	NIL	700000 MPN/100ml	DPR is under preparation stage for tapping & further treatment					
97	Kanchantala -II	Kolkata	Outfall	BOD-35 mg/l,FC-1400000 MPN/100ml	Present	Untapped	15.28	0%	None	NIL	1400000 MPN/100ml						
98	Kanchantala -III	Kolkata	Outfall	BOD-10 mg/l,FC-220000 MPN/100ml	Present	Untapped	74.06	0%	None	NIL	220000 MPN/100ml						
99	Chitpur Ghat khal	Kolkata	Planned to be considered for tapping & further treatment as BOD is low but FC is present.														
* Kindly note that this report has been compiled as per information and data received officially from Executing Agencies (KMDA/KMC).																	
Engagement of consultant for untapped drains falling in River Ganga in KMA & non-KMA area is under process from KMDA, MED and Municipalities.																	

WEST BENGAL POLLUTION CONTROL BOARD

Water Quality of Polluted River stretches of 11 rivers in West Bengal during December, 2025

Priority	River	Stations	pH (Unit)	(DO) (mg/l)	BOD (mg/l)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/ 100ml)	Fecal Streptococci (MPN/100ml)
I	Mahananda	Siliguri (Upstream)	6.7	7	1.5	9400	2400	33
		Ramghat(Downstream)	6.86	6.2	3.6	220000	110000	2200
III	Vidyadhari	Haraa bridge (upstream)	7.42	0.5	19.25	240000	110000	3500
		Malancha (downstream)	7.36	1.2	16	84000	39000	940
III	Churni/Matha Bhanga	Downstream of Ranaghat town	7.29	4.5	3.1	22000	13000	490
		Majhdia	7.12	4.8	2.4	7000	2300	330
		Gobindapur	7.37	4.6	3	13000	4900	700
IV	Karola	Downstream of Jalpaiguri	7.23	6.5	2.3	9400	2300	49
IV	Dwarka	Upstream of Tarapith at Sadhak Bamdeb ghat	7.75	9	2.75	13000	7900	84
		Downstream of Tarapith Satighat	7.4	8.5	3.1	92000	14000	70
V	Ganga	Farakka	7.19	7.7	2.6	2200	1100	170
		Farakka	7.24	8.3	2.6	1300	490	130
		Khagra	7.03	8.5	2.8	3300	1300	230
		Khagra	7.17	8.2	2.3	2300	790	140
		Baharampore	7.11	8	2.7	17000	7000	700
		Baharampore	7.09	8.2	2.2	13000	4900	490
		Gorabazar	7.04	8.3	2.9	24000	7900	460
		Gorabazar	7.04	8.3	2.35	22000	11000	790
		Nabadip	7.2	8.4	2.8	7000	2400	460
		Nabadip	7.14	8.1	2.8	4600	2300	330
		Tribeni	7.07	7.9	2.85	4600	1700	230
		Tribeni	7.1	7.2	1.8	3100	1300	170
		Palta Shitalatala	7.22	7	2.95	17000	7900	490
		Palta Shitalatala	7.2	7.8	1.7	11000	4900	310
		Palta,	7.11	8	2.75	13000	4900	330
		Palta	7.04	7.8	2.75	14000	4600	230
		Serampore	7.19	7.9	2.9	33000	13000	1300
		Serampore	7.1	7.7	2.7	23000	7900	790
		Dakshmineswar	7.32	7.9	2.4	79000	33000	5400
		Dakshmineswar	7.55	8.1	2.6	49000	11000	1100
		Garden reach	7.46	7.6	2.9	130000	70000	5400
		Garden reach	7.69	7.5	2.65	58000	26000	700
		Howrah-shivpur	7.41	7.7	2.8	110000	79000	2400
		Howrah-shivpur	7.67	7.4	2.5	46000	23000	790
		Uluberia,	7.56	7	2.75	3300	1700	790
		Uluberia,	7.57	7.5	2.75	4900	2300	940
		Durgachak near Pathikhali,	7.89	6	2	11000	7000	260
		Durgachak near Pathikhali,	8.1	6.7	1.7	17000	9400	490
		Diamond harbour,	7.09	6	2.3	1300	780	140
		Diamond harbour,	7.66	6.7	2.5	780	450	240

**Water Quality of Polluted River stretches of 11 rivers in West Bengal
during December, 2025**

Priority	River	Stations	pH (Unit)	(DO) (mg/l)	BOD (mg/l)	Total Coliform (MPN/100ml)	Fecal Coliform (MPN/ 100ml)	Fecal Streptococci (MPN/100ml)
V	JALANGLI,	Downstream of Krishnanagar	7.19	7.3	1.6	7000	3100	700
V	Damodar	Dishergarh	8.3	9	1	1700	780	26
		IISCO near Dhenna Village	8.5	10.8	1.6	1400	1300	11
		Narainpur	8	8.8	2.35	35000	1400	26
		Near Mujher Mana Village	7.14	7.1	3.75	160000	92000	49
		Andal D/s	7.66	9.7	2	3400	1700	33
		Andal U/s	7.71	8.5	1.7	2700	1700	26
		Asansol U/s	7.67	9.7	1.3	7900	2200	24
		Durgapur U/s	7.52	8.5	1.5	3500	2700	34
		Raniganj D/s	7.56	8.8	2.6	2300	780	17
		Water intake point for Burdwan Town	7.82	9.1	1.4	780	450	11
V	Dwarakeshwar	Bankura town	7.58	9.9	1.75	450	200	7.8
V	Silabati	Ghatal (Downstream)	7.29	7.5	1.4	7900	4600	210
V	Jaldhaka	At Dhupguri	6.82	8.7	1	7900	2100	17

WEST BENGAL POLLUTION CONTROL BOARD

The following four rivers have been removed from this list of polluted River stretches based on improvement in water quality in 2025.

Priority	River	Stations	pH (Unit)	(DO) (mg/l)	BOD (mg/l)	Total Coliform (MPN/ 100ml)	Fecal Coliform (MPN/10 0ml)	Fecal streptococci (MPN/100ml)
Delisted	KANSI	Downstream at Midnapore	7.67	8	1.6	14000	7000	240
	Barakar	Asansol	7.53	8.2	2.55	4000	2600	14
	Rupnarayan	Geonkhali	7.58	7.5	2.85	11000	7900	240
		Kolaghat (Down Stream)	7.86	5.9	2.9	7000	3300	210
	Teesta	At Jalpesh	7.65	7.5	1	4700	1700	17
		At Sevoke	7.2	8.6	2	4700	1400	14
	Mayurakshi	Suri Town	7.93	9.1	1.55	2600	1700	14
	Kaljani	Downstream of Alipurduar	7.48	7.5	1.5	17000	8000	94
			6.5-8.5	≥5	≤3		<2500	500

Note: Implementation of Polluted River Stretches Action Plan, presently the above six Rivers i.e., Kansi, Barakar, Rupnarayan, Teesta, Mayurakshi, Kaljani have been improved and is removed from the list. Therefore, Polluted River Stretches in West Bengal stands with 11 rivers.

Site Inspection Report.

Month- JANUARY 2026

NAME OF THE EXECUTING AGENCY- GAP WING/W&S SECTOR, KMDA

1. Physical progress of the operational STPs.

Sl. No.	Location	ULB Jurisdiction	Capacity in MLD	Actual utilization at present	Reasons for underutilization if any	Status of installation of OCEMs	Status of House Connection (if any)	Incremental progress over the last visit
1	Bhatpara	Bhatpara	60.50	23.44	1. Due to pending work of house connection 2. The STPs are designed as per the year of 2044 projected population.	Not install till now	Total House connection 91000 MLD. Connection completed as on date 34910. DPR for balance house connection under progress.	NIL
2	Kalyani	Kalyani	21.00	8.64&7.86	NA	Not install till now	Present length of network = 260 km (Approx) L&T= about 48km, existing about 212km, network remaining = about 110 km. Number of house hold = 30000, house connection done =18000, house connection remaining= 12000	NIL


3	Gayeshpur	Gayeshpur	8.33	3.59	Inadequate house connection	Not install till now	Due to pending work of house connection 11575 nos. of HSC has been completed out of 15000 household. Gayeshpur Municipality is executing the work by engaging agencies through tender. Work is in progress	Sewage (Influent) quality has been decreased compared to previous month viz. September, 2021 is 3.63 MLD.
4	Budge Budge	Budge Budge	9.3	4.98	Only for available drain connection	Not install till now	Total Connection 13200 House pit constructed - 13348 nos IP constructed - 5368 Connection made to the source : 2384	Under O&M HDPE PIPELINE = 100 Mtr. Jack Push work : 10 Mtr. Manhole : 8 nos IP : 8 nos
5	Barrackpore	Barrackpore	24.0	9.368 & 2.870	Sewerage network could not be completed as the Local Municipal authority has barred the Sewerage network at present for the ensuing assembly poll and House connection work has not been completed. Presently sewage from the existing drains are being taken by I& D structures	Not install till now	"Barrackpore Municipality has completed about 25200 no House connections out of 35000. Achieved Chamber up to 29.02.2024 is 40500 nos.	Operation & Maintenance work for STP started
6	Halisahar	Halisahar	16.0	10.00	a. House connection pending which executed from local ULB and about 600 nos house hold source connected	Not install till now	Due to pending work of house connection Total House connection needed 32866. Achieved Chamber nos 25941	Operation & Maintenance work for STP started.

					out of total 32866 Nos. b. Some of the drains intercepted to collect water.		Full completed 17142	
7	Bandipur (Khardah)	Khardah	14.00	12.26	a. Necessary permission from railway to rectify/restore the leakage of rising main pipe yet not receive from the competent authority till to date.	Not install till now	NA	Operation & Maintenance work for STP started.
8	Garulia	Garulia	4	3.71	a. Irregular/inadequate pumping due pump break down etc may cause deficit in inlet discharge. b. Irregular cleaning of Debitola Pacha Khal from others authority causing chokage of inlet screen causing deficit in adequate inlet discharge.	Not install till now	NA	Operation & Maintenance work for STP started.
9	Naihati	Naihati	6.50	5.75	a. Irregular/inadequate pumping may cause deficit in inlet discharge. b. During dry season level of water reduces accordingly. c. Irregular cleaning of Lalbaba ghat darin and Ramghat drain from others authority causing chokage of inlet screen causing deficit in adequate	Not install till now	NA	Operation & Maintenance work for STP started.


					inlet discharge.			
10	Naihati	Naihati	11.56	10.62	a.Irregular/inadequate pumping may cause defficit in inlet discharge. b. During dry season level of water reduces accordingly.	Not install till now	NA	Operation & Maintenance work for STP started.
11	Panihati	Panihati	12.00	10.93	a.Necessary permission from PWD to rectify/restore the leakage of rising main pipe yet not receive the from the competent authority till to date.	Not install till now	NA	Operation & Maintenance work for STP started.
12	Titagarh	Titagarh	9.00	4.41 & 4.41	a. Irregular pumping and operation due to existing labour /operator/ worker issues.	Not install till now	NA	Operation & Maintenance work for STP started.
13	Baidyabati	Baidyabati	6.00	4.34	-	Not install till now	NA	Operation & Maintenance work for STP started.
14	Bhadreswar	Bhadreswar	7.60	5.17	-	Not install till now	NA	Operation & Maintenance work for STP started.
15	Chandannagar	Chandannagar	22.66	5.60&1.40	During dry season level of water reduces accordingly.	Not install till now	NA	Operation & Maintenance work for STP started.
16	Bansberia	Bansberia	0.30	0.28	NA	Not install till now	NA	Operation & Maintenance work for STP started.
17	Uttarpara - Kotrung and Konnagar	Kanaipur Gram Panchayet	22.00	12.32	NA	Not install till now	NA	Trial run started from 27.07.2022) cleaning, repairing & renovtion of network- is under progress.
18	Nabadwip	Nabadwip	9.50 MLD	3.34	Actual capacity will	Installed	NA	O&M started from

					reached in the year 2051			01/07/2022
19	Kanchrapara	Kanchrapara	18.00 MLD	6.88	-	Not install till now	-	Trial & Run started from 01/09/2022
20	Sreenathpur, Ranaghat	Ranaghat	4.0 MLD	1.42				
21	Silver Jubilee Road, Ranaghat	Ranaghat	2.6 MLD	1.28				

**SITE VISIT PHOTOGRAPH OF STP UNDER OPERATION& MAINTENANCE STAGE IN
AUGUST -2025**



KALYANI



BARRACKPORE



Chlorination Building




GAYESHPUR




HALISAHAR



Budge budge




NAIHATI




Baidyabati




Bhadreswar




Chandannagore



NABADWIP



Kanaipur STP



KACHRAPARA

1. Status of the non-operational STPs.

Sl. No	Location	ULB Jurisdiction	Capacity in MLD	Installed in (year) Non-functional since (year)	Current initiative towards functionalization, if any	Present Status	Incremental progress over the last visit
1.	Serampore	Serampore	18.6	Installed-1990 Non functional-2011	DPR for Augmentation and up gradation of the STP is under process	Non-functional	Nil
2.	Champdani	Champdani	1.00	Installed-2009 Non-functional-2018	DPR for Augmentation and up gradation of the STP is under process	Non-functional	Nil

2. STPs under different stages of execution.

Sl. No.	Location	ULB jurisdiction	Proposed capacity in MLD	Timeline for completion	Present Status	Incremental progress over the last visit
1	Hooghly	Hooghly	26.50	DEC 25	<p>Progress as on 31.12.2025 For Civil parts =90.50% , E&M Part= 97.00% Overall progress =92.600% (Including E&M)</p> <p>1) Sewrage network design as well as structural design completed and work going on. 2) Admin building Finishing work Completed. 3) 500 dia D.I pipe laying almost ompleted &Laying of 600 mm dia D.I pipe going on& gravity line going on. 4) MPS work Completed. 5) LS-3 work Completed</p>	

Sl. No.	Location	ULB jurisdiction	Proposed capacity in MLD	Timeline for completion	Present Status	Incremental progress over the last visit
2	Jangipur	Jangipur	8.00 MLD	SEP 25	<p>Jangipur:</p> <p>Construction of STP Physical progress- Civil Work 98.1%. Completed</p> <p>i) SBR Basin: SBR wall is under progress.-Civil-99.25% Completed.</p> <p>ii) Inlet Chamber: Civil- 98.6% Completed.</p> <p>iii)MCC- Blower Room: Civil Work-99% Completed.</p> <p>iv) Centrifuge House of STP: Civil work-99% Completed.</p> <p>v) Chlorination Building : Civil work-98% Completed.</p> <p>vi) CCT : Civil Work-98.1% Completed.</p> <p>vii) Boundary Wall- Civil work-70%</p>	
3	Raghunathganj	Jangipur	5.00 MLD	Sep 25	<p>AAs per proposed revised BOQ</p> <p>Construction of STP Physical progress- Civil Work 97% completed</p> <p>i) SBR Basin: Civil Work- 99% Completed.</p> <p>ii) Inlet Chamber: Civil Work- 99%Completed.</p> <p>iii)MCC- Blower Room: Civil Work-97% Completed.</p> <p>iv) Centrifuge House of STP: Civil Work-98% Completed.</p> <p>v) Chlorination Building : Civil Work-98% Completed.</p> <p>vi) CCT room: Civil Work-98% Completed.</p> <p>vii) MPS- Ino. Civil Work-98%</p> <p>viii) Boundary wall- 70%</p>	
4	Berhampore	Berhampore	3.50 MLD	Sep 25	<p>Physical Progress of STP upto 31.12.2025 : 90%(Considering SBR Basin: Civil Work-97.5.0% Completed.</p> <p>ii) MPS- 70% Completed</p> <p>iii) Centrifuse House- 92% Completed</p> <p>iv) Inlet Chamber- 98% Completed</p> <p>v) MCC Blower Room-95% Completed.</p>	


Sl. No.	Location	ULB jurisdiction	Proposed capacity in MLD	Timeline for completion	Present Status	Incremental progress over the last visit
					vi) Chlorination Building: 85% Completed. vii) CCT - 90% Completed. viii) Boundary Wall- Civil work- 120m of 240m Completed.	
5	Bally (Kona)	Jagacha Gram Panchayet	62.00		Overall progress: 97.54% STP: 99.83% Network: Manhole Rising 98% LS MPS Repair 90% Desilting 97% Pipe Laying 97% Pipe Laying 98%	
6	Arupara	Howrah	65.00		Overall progress: 95.07% STP :99.86% Network: Manhole Rising 99% LS MPS Repair 98% Desilting 94% Pipe Laying 92%	
7	Mathkal	Baranagar	60.00		Overall progress: 96.10% STP : 99.91% Network: Manhole Rising 96% LS MPS Repair 95% Desilting 98% Pipe Laying 94%	
8	Maheshtala	Maheshtala	35.00	31.08.25 (Including trial run)	Total:-100% completed till 31-12-25 consisting of :- 1. 100% of STP Civil Process unit. 2. 100% of Office Building & Staff Quarter. 3. 100% of Supply of Electromechanical Items. 4. 100% of Associate Infra Civil Structure & pipe Laying works. SBR Basin:-Platform & wall 100% completed. Hydrotesting of Basin-1 ,2,3,4 completed. CCT:- 100% completed	

Sl. No.	Location	ULB jurisdiction	Proposed capacity in MLD	Timeline for completion	Present Status	Incremental progress over the last visit
					SHU:- 100% completed. PTU:- 100 % completed. Admin Building:- 100% completed Staff Quarter:- 100% Completed Pipelaying:- Pipe Laying , Hydrotesting & Road Restiration WIP. LS2- Some miscellaneous works are in progress like Boundary wall, plaster, paintings, cabling, Security room etc. LS-2A:- 100% Civil completed. LS-3:- 100% completed. Boundary Wall WIP.	
9	North Barrackpore	North Barrackpore	38.00	OCT-2025	Total:-96.127% completed till 31-12-2025 consisting of :- SBR Basin:- Basin wall and walkway 100% completed. Other miscellaneous works has been going on. E&M work is in progress. Primary Unit: Miscellaneous Work has been going on. E&M work is in progress. SHU: Miscellaneous Work has been going on. CCT: Miscellaneous Work has been going on. STP Mechanical Procurements - 100% Completed. STP Electrical Procurements - 100% Completed. STP Mechanical Erection - 100% Completed. STP Electrical Erection - 98% Completed. BOUNDARY WALL: Excavation including Levelling & PCC work 97% completed, Sub Structure and RCC Super Structure work 97% completed, Brick Work & Plaster-77%. ADMIN BUILDING: Miscellaneous works has been going on. HT SUBSTATION : Miscellaneous works has been going on. 700mm Dia having length of 110 metres (Trenchless /Open Cut Method) - 100% Completed.	

Sl. No.	Location	ULB jurisdiction	Proposed capacity in MLD	Timeline for completion	Present Status	Incremental progress over the last visit
					Construction of New 11 MLD LS at D-Drain (Civil Part) - Upto Roof Slab 100% complete. Brick work in Progress..	

SL.NO	Location	ULB Jurisdiction	Proposed capacity in MLD	Timeline for completion	Present status	Incremental progress over the last visit
10	Chakdaha	Nadia	15	SEP 25	<p>Total:-90% completed till 31-12-2025 consisting of :- SBR Basin:- Basin wall and walkway 100% completed. Other miscellaneous works has been going on.</p> <p>E&M work is in progress.</p> <p>Primary Unit:- Miscellaneous Work has been going on. E&M work is in progress.</p> <p>SHU:- Miscellaneous Work has been going on.</p> <p>CCT:- Miscellaneous Work has been going on. Boundary Wall -: i) PCC Work - 75% Completed. ii)RCC Work - 75% Completed. iii) Brick Work - 75%Completed.</p> <p>Mechanical Procurements - 98% Completed. Electrical Procurements - 90% Completed. Mechanical Erection - 75% Completed. Electrical Erection -70% Completed.</p> <p>MPS:- Roof Slab Casting Completed.</p> <p>LS-3: MCC Panel Room Column & Slab Work in Progress.</p> <p>LS-4: MCC Panel Room Brick work & Plastering Work in progress.</p> <p>ADMIN BUILDING:- Miscellaneous works has been going on. Gravity Sewerage- 80% Completed(6715M/5370M). Rising Main 95 % Completed(4900M/3410M).</p>	
11	South DumDum	North 24PGS	27	Oct-27	<p>Progress as on 31.12.2025 For Civil parts =1.60% , E&M Part=0.00%</p> <p>Overall progress =1.60% (Including E&M)</p> <p>1)Soil Investigation of STP & MPS completed.</p> <p>2)Structral design & drawing of STP completed .</p>	


					3)Pile Foundation of SBR Basin is in progress(110nos pile out of 484nos pile of SBR basin completed)	
12	Khardah	North 24PGS	8.15	12.03.27	Overall progress: 10%	
13	Santragachi STP	Howrah	1.5	11.09.25	Overall progress: 12%	
14	Bansberia	Hooghly	15 KLD	23.07.25	0.35%(overall progress)	



Hooghly Chinsurah




Maheshtala




CHAKDAHA





BEHARAMPORE STP SITE



RAGHUNATHGUNJ STP SITE




JANGIPUR



BALLY



ARUPARA



BARAHANAGAR



NORTH BARRACKPORE

3. Status of Polluted Drains discharging to river Ganga.

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
1.	Jangipur Drain	Jangipur	0.8 MLD	Presently in-situ treatment work is ongoing and in future it will be tapped under the ongoing Baharampore - Jangipur Interception & Diversion Project. Bar screen has already been installed.	YES	To be tapped under 8.0MLD Jangipur STP.	Dosing and Desilting work is in progress
2.	Halisahar Drain	Halisahar	22..94 MLD	To be intercepted in the Halisahar STP (16.00 MLD capacity) which is under execution.	NO	On- line treatment proposal sent.	Installation of gate completed.
3.	Garifa Drain-South / Ramaghat Open pucca drain	Garifa	4.85 MLD	Considered to be connected with the STP 1 (6.50 MLD capacity) at Naihati in rejuvenation works under North 24 Parganas district.	NO	Partially tapped under Naihati STP (WSP)	Lock Gate Installed
4.	Garifa Drain-North	Garifa	10.36 MLD	Considered to be connected with the STP 1 (6.50 MLD capacity) at Naihati in rejuvenation works under North 24 Parganas district.	NO	Partially tapped under Naihati STP (WSP)	Lock Gate Installed..
5.	Thanar Khal	Naihati	10.18 MLD	Considered to be connected with the STP 2 (11.56 MLD capacity) at Naihati in rejuvenation works under North 24 Parganas district.	NO	Partially tapped under Naihati STP (ASP)	Lock Gate Installed completed.
6.	Imambara Khal	Hooghly-Chinsurah	5.24 MLD	Will be tapped in Hooghly Chinsurah STP, under construction.	No	Will be trapped in Hooghly Chinsurah STP, under	NIL

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
						construction.	
7.	Chinsurah-Majir Rasta Drain	Hooghly-Chinsurah	17.12 MLD	Consider in Hooghly - Chinsurah Revised DPR	No	Will be trapped in Hooghly Chinsurah STP, under construction.	NIL
8.	ChandniGhat Drain	Hooghly-Chinsurah	25.75 MLD	Consider in Hooghly - Chinsurah Revised DPR	No	Will be trapped in Hooghly Chinsurah STP, under construction	NIL
9.	DebitalaPancha Khal	Garulia	46.36 MLD	Considered to be connected with the STP (7.90 MLD capacity) at Garulia in rejuvenation works under North 24 Parganas district.	No	Partially tapped under Garulia STP (wsp)	NIL
10.	Serampore/Bhagirathi Drain	Serampore	91.88	Planned to be diverted to the existing Serampore STP which will be renovated after the finalization of Tender	No	In house DPR is ready. But it could not be submitted due to lack of NOC of railway crossing from South Eastern Rail.	Nil
11.	Chatra Khal	Serampore	76.30	Planned to be diverted to the existing Serampore STP which will be renovated after the finalization of Tender	No	DO	NA
12.	Barrackpore Khal (S. P. Banglow)	North Barrackpore	4.87 MLD	Considered to be connected with the STP 1 (6.50 MLD capacity) at North Barrackpore. DPR submitted to	No	To be tapped in the proposed 8 MLD STP of Monirampur.	NIL

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
				NMCG on 22.07.2020 for approval.			
13.	Gandhi Ghat Drain	Barrackpore	4.07 MLD	To be intercepted in the Barrackpore STP (6.00 MLD capacity) which is under execution.	NO	Tapped under 6 MLD STP Barrackpur.	NIL
14.	Dhobi Ghat Drain	North Barrackpore	0.47 MLD	Considered to be connected with the STP 1 (6.50 MLD capacity) at North Barrackpore. DPR submitted to NMCG on 22.07.2020 for approval.	No	To be tapped in the proposed 8 MLD STP of Monirampur.	NIL
15.	Titagarh Drain (BishalaxmiGhat)	Titagarh	5.79 MLD	Considered to be connected with the STP (14.10 MLD capacity) at Khardah-Bandipur in rejuvenation works under North 24 Parganas district.	NO	Partially tapped under Bandipur STP.	NIL
16.	Hasting Ghat Drain	Rishra	45.50 MLD	Considered to be connected with the existing LS at Rishra Hooghly district.	Considered to be connect at LS at rishra	Consultant engaged for DPR.DPR shall be submitted by 14.09.24	Financial evaluation in progress
17.	DewangaziGhat Drain	Bally	20.67 MLD	Considered in Kona STP (62.00 MLD) at Bally which shall be executed by Ganga STP Project Pvt. Ltd. under HAM.	Not yet	On-line treatment proposal sent.	NIL
18.	JagatnathGhat Drain-1	Belur	4.29 MLD	Considered in Kona STP (62.00 MLD) at Bally which shall be executed by Ganga STP Project Pvt. Ltd. under HAM.	No	To be trapped under HBB HAM.	NIL

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
19.	Kamarhati Drain @ Jute Mill	Baranagar	42.48 MLD	Considered in Kamarhati-Baranagar STP (60.00 MLD) at Baranagar which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	No	Partially tapped under 60MLD Baranagar STP under HAM mode.	NIL
20.	Kamarhati Drain @ PB Ghat	Panihati	4.76 MLD	Considered to be connected with the STP (12.00 MLD capacity) at Panihati in rejuvenation works under North 24 Parganas district.	No	Partially tapped under Panihati STP.	NIL
21.	Kuthighat Drain/ Baranagar Khal	Baranagar	10.84 MLD	Considered in Kamarhati-Baranagar STP (60.00 MLD) at Baranagar which shall be executed by Ganga STP Project Pvt. Ltd. under HAM.	No	Consultant to be engaged.	NIL
22.	Chitpur Ghat Khal/ Circular Canal	Chitpur	497.65 MLD	KMC area connected with Bangur STP & EKW. (KMC)	No	Under KMC	Under KMC
23.	Cossipore / Kashipur drain	Cossipore	15.09 MLD	Connected to Bangur STP. (KMC)	NO	Under KMC	Under KMC
24.	Telka Ghat Drain	Howrah	10.55 MLD	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	NO	Engagement of consultant is under process	Nil
25.	Ramkrishna Ghat Drain	Howrah	10.20 MLD	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	NO	Engagement of consultant is under process	Nil

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
26.	101,Foreshore Road Drain	Howrah	0.00 MLD	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	NO	Engagement of consultant is under process	Nil
27.	Tolly Nala	Dahighat, Hastings, Kolkata	252.49 MLD	3 new STPs are proposed (KMC)	Under KMC	Tolly's Nullah is guarded with 8 floating garbage arrester nets at different locations to arrest the floating materials for the ease of removing the same from reaching to the River.	Under KMC
28.	Nimtala Burning Ghat Drain	Nimtala Ghat, Kolkata	35.93 MLD	This is combined sewer overflow line. There is a penstock gate arrangement to discharge diluted sewage in river. DWF is taken to EKW through a system of sewer network, pumping stations and canals. (KMC).	NO	Under KMC	NIL
29.	Dhankheti/ PB Ghat Khal	Metiabruz, Kolkata	26.09 MLD	Draft DPR for I&D submitted to NMCG for approval on 30.03.2019. 3 New STPs are proposed.	Under KMC	Dhankheti Khal is guarded with 3 bar screens at different locations to arrest the floating materials for the ease of removing the same from reaching to the	Under KMC


SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
						River.	
30.	Shibpur Burning Ghat Drain	Shibpur-Howrah	22.79 MLD	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM.	No	Engagement of consultant is under process	Nil
31.	Bagherkhal	Kanchrapara	55.65MLD	To be diverted to the ongoing Kanchrapara STP	No	Already Tapped	Nil
32.	130 Foreshore Road Drain	Howrah	0.0069 MLD	Considered in Arupara STP (65.00 MLD) at Howrah which shall be executed by Ganga STP Project Pvt. Ltd. under HAM	No	Engagement of consultant is under process	Nil
33.	Alliance Mill Drain	Bhatpara	1.38 MLD	Diverted to 31 MLD STP at Jaggadal	No	Already tapped.	NA
34.	Rosbara Khal	Bandel	9.11 MLD	Proposed to be connected with the STP (26.50 MLD capacity) at Hooghly - Chinsurah Municipality. DPR approved by NMCG on 28.08.2020.	No	Will be tapped in Hooghly chinsurah STP, under construction.	Nil
35.	Old Muni Khali Khal	Mahestala	11.72 MLD	Considered in 35 MLD STP under Maheshtala HAM Project.	No	Construction of Interception & Diversion structure is in progress to tap the Khal with the STP.	
36.	Bhatpara Drain	Bhatpara	8.75 MLD	NO	NO		NIL

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
37.	Pratapnagar-Rajbari Drain	Bhatpara	35.3 MLD			DPR already sent to NMCG for approval	NIL
38.	Bhatpara-Open pucca drain	Bhatpara	61.89 MLD			Already been taken up by GAP sector KMDA	
39.	Bagh Khal	Rishra	65.52 MLD	NO	Tender invited for Preparation of DPR for Rishra Municipal Town in I&D with STP.	Consultant engaged for DPR. DPR shall be submitted by 14.09.24	Financial evaluation in progress
40.	Majher Char Khal	Kalyani	24.32 MLD	NO	This drain will receive 90% of its flow from Kalyani Town and therefore a disinfection unit proposed there.	DPR preparation under process.	NIL
41.	Champdani Ferry Ghat / Paolghat Drain	Chapdani	25.75 MLD	I&D work proposed after Augmentation/Up-gradation of existing STP at Serampore&Champdani Municipal town.	Tender Invited for preparation of DPR.	In house DPR is ready. But it could not be submitted due to lack of NOC for MPS land.	Financial evaluation in progress
42.	Khardah Khal	Khardah	105.60 MLD	NO	Drain with humungus capacity and flow will be treated as	Consultant engaged for DPR. DPR shall be submitted by 14.09.24.	Financial evaluation in progress

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
					separate canal/River		
43.	N.C. Pal Khal	Sankrail, Howrah	4.12 MLD	NO	Tender invited for Preparation of DPR for Howrah added zone in I&D with STP	To be tapped/DPR under tendering stage.	Financial evaluation in progress
44.	Saraswati Khal	Howrah	3.65 MLD	NO	Tender invited for Preparation of DPR for Howrah added zone in I&D with STP.	To be tapped/DPR under tendering stage.	NIL
45.	DhopaGhat Drain	Bansberia	7.31 MLD	NO	NO	Engagement of consultant is under process	NIL
46.	Chandannagar Drain	Chandannagar	0.4 MLD	Taken up into the STP at Chandannagar by I&D work	NO	Already tapped in chandannagar STP.	NIL
47.	Nazerganj Khal	Sankrail, Howrah	336.71 MLD	No	Preparation of DPR for Howrah added zone in I&D with STP	To be tapped/DPR under tendering stage.	Financial evaluation in progress
48.	ITC Triveni Drain	Hooghly	3.88 MLD	No	No	This drain carries discharge from ITC,tribeni. It is llocated under chandrahatty-2 panchyhet.	Action plan of this drain has been submitted by WBPCB.

SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
49.	Akhra Food Ghat drain (New Muni Khali Khal)	Mahestala	42.62 MLD	Considered in 35 MLD STP under Maheshtala HAM Project.	No	Construction of Interception & Diversion structure is in progress to tap the Khal with the STP. Consultant engaged for DPR. DPR shall be submitted by 14.09.2024	Financial evaluation in progress
50.	DVC Canal	Champdani	72.52 MLD	No	No		
51.	Bazarpara-Garighat Drain / Sharenga drain	Sarenga-Sankrail, Howrah	87.20 MLD	No	No	To be tapped /DPR under tendering stage.	Action plan of this drain has been submitted by WBPCB.
52.	Baidyabati Drain	Baidyabati	128.77 MLD	No	Drain with humungus capacity and flow will be treated as separate canal/River	Consultant engaged for DPR. DPR shall be submitted by 14.09.2024	Financial evaluation in progress
53.	Bally Khal	Bally	264.52 MLD	NO	Drain with humongous capacity and flow will be treated as	Consultant engaged for DPR. DPR shall be submitted by 14.09.2024	Financial evaluation in progress


SI no.	Name of drain	City/ Town of confluence point	Flow of Drain (MLD)	Any STP operation/planned in the catchment area or likely diversion/interception of the drain of STP	Any alternative Pollution Abatement measures taken	Present Status	Incremental progress over the last visit
					separate canal/River		
54.	Singhi More Khal	Sankrail, Howrah	14.20 MLD	NO	Tender invited for Preparation of DPR for Howrah added zone in I&D with STP	To be tapped/DPR under tendering stage.	Financial evaluation in progress
55.	BTPS Out fall Drain-I	Hooghly	49.03 MLD	No	No	This drain carries discharge from btps, tribeni. It is located under chandrahatty-2 Panchyet.	NIL
56.	Bagher Khal	Kanchrapara	55.65 MLD	To be diverted to the ongoing Kanchrapara STP	No	I&D work is under Progress	Nil



GARIFA SOUTH (RAM GHAT)



HALISAHAR DRAIN LOCKGATE



RANAGHAT



CHAKDAHA

4. Details of Alternate Treatment Technology being adopted in the Polluted River Stretches.

River name	Polluting drain	In-situ treatment details	MLD treated	Present Status	Incremental progress over the last visit
GANGA	Jangipur Drain	Bio/Phyto remediation treatment process as interim measure has been taken up for Jangipur drain. Chemical dosing, desilting work etc. has been taken up periodically and as per the test result data it is expected, the desired test result for waste water may be achieved with the present treatment process.	0.2	Chemical dosing, desilting work etc. has been taken up periodically	Dosing and Desilting work is in progress

Date:10.01.2023

Name of Reporting Engineer: PRANTI K RAY

Designation: CHIEF ENGINEER

Government of West Bengal

Department of Urban Development & Municipal Affairs

DF-8, Sector-I, Salt Lake,

Kolkata-700064

MemoNo. -UDMA-24011(99)/7/2021-JS(UDMA)

For smooth and efficient execution of the Projects taken under NamamiGange Schemes and with respect to the Action Plans submitted to the River Rejuvenation Committee in connection with the Polluted river stretches of the State (categorized as Priority I, II, III, IV, V Rivers), in respect of which the Department of UD & MA has to submit Reports and Returns on regular basis as mandated by Hon'ble NGT under different OAs, it is felt necessary now, that the concerned Engineers of the Executing Agencies- KMDA, KMC, MED, SJDA, SLRDC, ADDA, and others should make compulsory Site Visit every month and monitor the progress of different Projects which include:

1. Visit to STPs under Construction, Rejuvenation, Renovation, Household Connections, laying of Sewer network including routine visits.
2. Visit to the Polluted Drains and review the progress of different Pollution Abatement measures being taken.
3. Visit to the identified Polluted River stretches and review the progress of different Pollution Abatement measures being taken thereon and on the outfalls.

Post Visit, a detailed report showing incremental Progress over the last visit along with good quality photographs to be submitted to the Department every month through proper channel in the enclosed Format. For this purpose, the controlling Head of the Executing Agency may compile all the site inspection Reports and submit the final Report accordingly. This mechanism will ensure quality monitoring and will expedite timely completion of different undergoing Projects.

This issue has an approval of the Higher Authorities.

Joint Secretary
UD&MA
Department

MemoNo. -UDMA-24011(99)/7/2021-JS(UDMA)

1. Municipal Commissioner, Kolkata Municipal Corporation,
2. CEO KMDA
3. CEO SJDA
4. CEO ADDA
5. Chairman, Liquid Waste Management Committee
6. Joint Secretary, KMDA
7. Secretary, MED
8. Chief Engineer, GAP Sector, KMDA
9. Chief Engineer, KMDA
10. Chief Engineer, MED
11. Additional Chief Engineer, SJDA
12. Additional Chief Engineer, ADDA
13. Special Engineer, SLRDC

14. OSD to the Municipal Commissioner, KMDA
15. PS to Hon'ble MIC
16. PS to Principal Secretary

Joint
Secretary UD&MA
Department

Status of per day Collection & Transportation of Fresh Waste of 128 ULBs of West Bengal up to December, 2025

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
1	Bankura	Bankura	24	1,37,386	40	24	0	16	8	15.95	5.45	18.60	40	Sept, 26
2	Bankura	Bishnupur	19	67,783	14	11	8	8	11	5.00	3.00	4.00	12	July, 26
3	Bankura	Sonamukhi	15	34,228	9	15	0	6	9	3.10	1.80	4.10	9	July, 26
4	Paschim Burdwan	Asansol MC	106	11,56,387	566	84	22	27	79	200.00	130.00	211.00	541	May, 26
5	Purba Burdwan	Bardhaman	35	3,14,638	98	35	0	23	12	44.44	42.00	11.56	98	Sept, 26
6	Purba Burdwan	Dainhat	14	24,397	7	14	0	13	1	4.10	2.77	0.13	7	July, 26
7	Paschim Burdwan	Durgapur MC	43	5,66,517	244	43	0	20	23	101.94	68.22	73.84	244	Sept, 26
8	Purba Burdwan	Gushkara	16	35,374	9	16	0	15	1	4.00	3.50	1.50	9	July, 26
9	Purba Burdwan	Kalna	18	56,722	15	18	0	18	0	7.00	5.64	2.30	15	Aug, 26
10	Purba Burdwan	Katwa	20	81,615	26	20	0	16	4	12.33	6.77	6.90	26	Sept, 26
11	Purba Burdwan	Memari	16	41,455	11	16	0	16	0	7.00	4.00	0.00	11	Achieved
12	Birbhum	Bolpur	22	80,210	31	22	0	10	12	14.00	9.00	8.00	31	July, 26
13	Birbhum	Dubrajpur	16	38,041	10	16	0	16	0	5.80	3.56	0.64	10	July, 26
14	Birbhum	Nalhati	16	41,244	9	14	2	14	2	3.60	1.90	2.50	8	July, 26
15	Birbhum	Rampurhat	18	57,833	15	18	0	12	6	5.00	3.00	7.00	15	July, 26
16	Birbhum	Sainthia	16	44608	12	16	0	10	6	6.31	3.16	2.53	12	July, 26
17	Birbhum	Suri	21	90,314	26	21	0	8	13	10.50	5.00	10.50	26	July, 26
18	Cooch Behar	Cooch Behar	20	77935	20	20	0	2	18	6.50	2.00	11.50	20	July, 26
19	Cooch Behar	Dinhata	16	36,124	9	16	0	16	0	6.00	2.50	0.50	9	Achieved
20	Cooch Behar	Haldibari	11	14,404	4	11	0	11	0	2.30	1.40	0.30	4	Aug, 26
21	Cooch Behar	Mathabhanga	12	23,895	9	8	4	8	4	5.00	3.00	1.00	9	July, 26
22	Cooch Behar	Mekhliganj	9	9,123	5	9	0	9	0	1.60	1.06	2.34	5	July, 26
23	Cooch Behar	Tufanganj	12	20,998	7	12	0	12	0	4.38	1.75	0.88	7	July, 26
24	Dakshin Dinajpur	Balurghat	25	1,51,299	42	25	0	25	0	23.20	13.40	5.40	42	July, 26
25	Dakshin Dinajpur	Buniadpur	14	30183	8	14	0	10	4	4.00	2.00	2.00	8	July, 26
26	Dakshin Dinajpur	Gangarampore	18	56,217	14	13	5	13	5	5.00	2.00	5.00	12	July, 26
27	Darjeeling	Darjeeling	32	1,20,414	24	32	0	32	0	16.00	5.00	3.00	24	May, 26
28	Kalimpong	Kalimpong	23	49,403	13	16	7	10	4	6.00	2.00	4.00	12	Sept, 26
29	Darjeeling	Kurseong	20	42,346	7	20	0	10	10	2.55	1.27	3.18	7	Sept, 26
30	Darjeeling	Mirik	9	11,513	4	6	3	6	3	2.00	1.00	1.00	4	July, 26
31	Darjeeling	Siliguri MC	47	5,13,264	297	47	0	35	12	142.00	70.00	85.00	297	May, 26
32	Howrah	Uluberia	32	2,32,290	86	32	0	25	7	26.00	12.00	48.00	86	July, 26

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
33	Hooghly	Arambagh	19	66,175	16	19	0	14	5	9.00	5.00	2.00	16	July, 26
34	Hooghly	Baidyabati	23	1,21,110	50	23	0	23	0	34.00	14.00	2.00	50	July, 26
35	Hooghly	Bansberia	22	1,03,920	30	20	2	16	6	8.00	4.00	17.00	29	July, 26
36	Hooghly	Bhadreswar	22	1,01,477	26	22	0	22	0	16.25	9.75	0.00	26	Achieved
37	Hooghly	Champdany	22	1,11,251	19	20	2	18	4	9.00	4.00	5.00	18	Aug, 26
38	Hooghly	Chandannagore MC	33	1,66,867	52	33	0	31	2	27.00	17.00	8.00	52	July, 26
39	Hooghly	Dankuni	21	94,966	32	21	0	17	4	15.00	8.00	9.00	32	Sept, 26
40	Hooghly	Hooghly Chinsurah	30	1,77,259	56	30	0	20	10	38.00	16.00	2.00	56	Sept, 26
41	Hooghly	Konnagar	20	76,172	26	20	0	19	1	15.29	7.65	3.06	26	Aug, 26
42	Hooghly	Rishra	23	1,24,585	45	23	0	9	14	13.30	6.70	25.00	45	July, 26
43	Hooghly	Serampore	29	1,83,339	95	29	0	16	13	30.00	21.00	44.00	95	July, 26
44	Hooghly	Tarakeswar	15	30,947	10	15	0	15	0	5.00	3.00	2.00	10	May, 26
45	Hooghly	Uttarpara Kotrung	24	1,62,386	72	24	0	24	0	47.00	25.00	0.00	72	Sept, 26
46	Alipurduar	Alipurduar	20	65,232	21	15	5	15	5	11.50	7.50	1.00	20	July, 26
47	Jalpaiguri	Dhupguri	16	44,719	7	1	15	1	15	2.00	1.00	1.00	4	May, 26
48	Jalpaiguri	Jalpaiguri	25	1,07,341	38	25	0	25	0	22.80	13.24	1.96	38	Aug, 26
49	Jalpaiguri	Mal	15	25,218	6	11	4	11	4	3.00	1.50	1.00	6	July, 26
50	Malda	English Bazar	29	2,05,521	82	29	0	19	10	40.00	18.00	24.00	82	Sept, 26
51	Malda	Old Malda	20	84,012	23	20	0	20	0	11.00	7.50	4.50	23	July, 26
52	Murshidabad	Beldanga	14	29,182	7	14	0	14	0	2.60	1.60	2.80	7	Aug, 26
53	Murshidabad	Berhampore	28	1,95,363	66	28	0	18	10	25.00	14.00	27.00	66	Sept, 26
54	Murshidabad	Dhuliyān	21	95,706	18	21	0	0	21	6.00	4.00	13.00	23	Aug, 26
55	Murshidabad	Domkal	21	1,21,927	24	21	0	6	15	9.00	5.40	9.60	24	July, 26
56	Murshidabad	Jangipur	21	88,165	29	21	0	21	0	14.50	8.70	5.80	29	July, 26
57	Murshidabad	Jiaganj-Azimganj	17	51,790	15	9	8	2	15	6.00	2.00	5.00	13	July, 26
58	Murshidabad	Kandi	18	55,632	12	15	3	15	3	7.00	2.50	1.50	11	July, 26
59	Murshidabad	Murshidabad	16	44,064	16	16	0	10	6	6.00	4.00	6.00	16	Sept, 26
60	Nadia	Birnagar	14	30799	10	14	0	13	1	6.50	3.00	0.50	10	July, 26
61	Nadia	Chakdah	21	95,203	19	6	15	6	3	5.00	3.00	6.00	14	Aug, 26
62	Nadia	Cooper's Camp	12	18,839	5	12	0	8	4	2.50	1.00	1.50	5	May, 26
63	Nadia	Gayeshpur	18	58,998	16	18	0	4	14	8.00	3.20	4.80	16	July, 26
64	Nadia	Haringhata	17	45,953	12	5	12	0	0	0.00	0.00	9.00	9	May, 26
65	Nadia	Kalyani	21	1,00,620	50	21	0	3	18	12.00	4.00	34.00	50	July, 26
66	Nadia	Krishnanagar	25	1,53,062	90	25	0	21	4	50.00	24.00	16.00	90	May, 26
67	Nadia	Nabadwip	24	1,25,528	36	24	0	24	0	18.60	12.00	5.40	36	May, 26
68	Nadia	Ranaghat	20	75,365	20	20	0	12	8	10.00	6.00	4.00	20	July, 26

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
69	Nadia	Santipur	24	1,51,777	40	24	0	16	8	18.00	8.00	14.00	40	July, 26
70	Nadia	Taherpur	13	20,894	5	13	0	11	2	2.70	2.00	0.30	5	Aug, 26
71	North 24 Parganas	Ashokenagar-Kalyangarh	23	1,21,592	35	23	0	23	0	22.00	10.00	3.00	35	July, 26
72	North 24 Parganas	Baduria	17	52,500	6	6	11	6	11	0.50	0.20	3.00	4	Aug, 26
73	North 24 Parganas	Baranagar	34	2,45,213	134	34	0	11	23	50.50	15.00	68.50	134	Sept, 26
74	North 24 Parganas	Barasat	35	2,78,435	163	35	0	30	5	79.00	60.00	24.00	163	May, 26
75	North 24 Parganas	Barrackpore	24	1,52,783	40	24	0	22	2	26.40	12.40	1.20	40	Sept, 26
76	North 24 Parganas	Basirhat	23	1,25,058	53	23	0	23	0	39.50	9.50	4.00	53	Aug, 26
77	North 24 Parganas	Bhatpara	35	3,85,867	164	35	0	35	0	86.57	58.18	19.25	164	May, 26
78	North 24 Parganas	Bidhan Nagar MC	41	6,34,107	287	41	0	0	41	111.00	76.00	100.00	287	Sept, 26
79	North 24 Parganas	Bongaon	22	1,08,864	42	18	4	16	6	20.00	9.00	12.00	41	Sept, 26
80	North 24 Parganas	Dum Dum	22	1,14,786	50	22	0	8	16	22.50	7.50	20.00	50	Sept, 26
81	North 24 Parganas	Garulia	21	85,336	35	21	0	8	13	12.00	5.00	18.00	35	Sept, 26
82	North 24 Parganas	Gobardanga	17	45,392	12	17	0	17	0	10.00	2.00	0.00	12	Achieved
83	North 24 Parganas	Habra	24	1,47,221	44	24	0	20	4	29.00	8.00	7.00	44	May, 26
84	North 24 Parganas	Halisahar	23	1,24,851	38	16	7	16	7	13.00	8.00	15.00	36	July, 26
85	North 24 Parganas	Kamarhati	35	331163	128	35	0	28	7	60.00	41.00	27.00	128	Sept, 26
86	North 24 Parganas	Kanchrapara	24	1,29,576	37	19	5	19	0	15.00	10.00	8.00	33	Aug, 26
87	North 24 Parganas	Khardah	22	1,08,496	38	22	0	20	2	19.00	12.00	7.00	38	May, 26
88	North 24 Parganas	Madhyamgram	28	1,96,127	62	28	0	28	0	36.00	21.00	5.00	62	Aug, 26
89	North 24 Parganas	Naihati	31	2,18,194	72	31	0	20	11	22.00	12.00	38.00	72	July, 26
90	North 24 Parganas	New Barrackpore	20	76,879	22	20	0	20	0	11.60	5.20	5.20	22	Aug, 26
91	North 24 Parganas	North Barrackpore	23	1,32,806	46	23	0	12	11	20.00	8.00	18.00	46	July, 26

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
92	North 24 Parganas	North Dum Dum	34	2,49,142	30	34	0	34	0	20.00	10.00	0.00	30	Sept, 26
93	North 24 Parganas	Panihati	35	3,77,351	127	35	0	0	0	0.00	0.00	127.00	127	May, 26
94	North 24 Parganas	South Dum Dum	35	4,03,316	287	35	0	26	9	135.00	28.00	124.00	287	May, 26
95	North 24 Parganas	Taki	16	38,263	9	16	0	10	6	4.50	2.00	2.50	9	July, 26
96	North 24 Parganas	Titagarh	23	1,16,541	42	23	0	16	7	19.00	13.00	10.00	42	May, 26
97	Paschim Midnapore	Chandrakona	12	23,629	8	12	0	8	4	3.50	2.00	2.50	8	May, 26
98	Paschim Midnapore	Ghatal	17	54,591	17	13	4	4	13	5.00	4.00	7.00	16	July, 26
99	Jhargram	Jhargram	18	61,682	15	16	2	4	14	10.50	1.50	2.00	14	May, 26
100	Paschim Midnapore	Kharagpur	35	2,07,604	40	27	8	1	26	18.00	11.00	9.00	38	May, 26
101	Paschim Midnapore	Kharar	10	12,220	4	10	0	8	2	1.50	0.50	2.00	4	May, 26
102	Paschim Midnapore	Khirpai	10	16,385	5	10	0	3	7	3.00	1.00	1.00	5	May, 26
103	Paschim Midnapore	Midnapore	25	1,69,127	62	25	0	13	12	30.00	18.00	14.00	62	Sept, 26
104	Paschim Midnapore	Ramjibanpur	11	19,611	5	11	0	4	7	2.00	1.50	1.50	5	July, 26
105	Purba Midnapore	Contai	21	92,226	40	15	6	16	5	20.00	8.00	10.00	38	Sept, 26
106	Purba Midnapore	Egra	14	30,148	9	14	0	12	2	5.00	2.00	2.00	9	July, 26
107	Purba Midnapore	Haldia	29	2,00,827	80	29	0	3	26	15.00	5.00	60.00	80	May, 26
108	Purba Midnapore	Panskura	18	57,932	11	18	0	18	0	6.00	5.00	0.00	11	Achieved
109	Purba Midnapore	Tamluk	20	65,312	15	20	0	17	3	8.50	5.00	1.50	15	Aug, 26
110	Jhalda	Jhalda	12	19,540	4	12	0	12	0	1.50	1.00	1.50	4	July, 26
111	Purulia	Purulia	23	1,21,067	16	16	7	0	23	6.00	3.00	6.00	15	July, 26
112	Purulia	Raghunathpur	13	25,621	7	13	0	8	5	1.40	2.66	2.94	7	July, 26
113	South 24 parganas	Baruipur	17	53,128	22	17	0	6	11	12.00	3.00	7.00	22	July, 26
114	South 24 parganas	Budge Budge	20	76,858	24	20	0	18	2	13.60	7.60	2.80	24	Aug, 26
115	South 24 parganas	Diamond Harbour	16	43,169	12	16	0	9	7	5.00	2.50	4.50	12	May, 26

SI No	District	ULB	No. of ward	Population (Census 2011)	Per day Generation of fresh waste (TPD)	Door to door collection of fresh waste in no. of wards		Collection of segregated fresh waste in no. of wards		Quantity of fresh waste being collected & transported per day (TPD)				Tentative timeline for ensuring 100% segregation
						Full	Partial	Full	Partial	Wet Waste	Dry Waste	Mixed Waste	Total	
116	South 24 parganas	Jainagar-Mazilpur	14	25,922	6	14	0	14	0	3.50	1.50	1.00	6	May, 26
117	South 24 parganas	Maheshtala	35	4,49,423	168	35	0	10	25	72.00	40.00	56.00	168	May, 26
118	South 24 parganas	Pujali	16	37,040	11	2	14	2	2	2.00	0.50	2.00	5	May, 26
119	South 24 parganas	Rajpur-Sonarapur	35	4,23,724	279	35	0	28	7	135.00	126.00	18.00	279	Sept, 26
120	Uttar Dinajpur	Dalkhola	16	37,063	11	13	3	9	7	5.00	3.50	2.00	11	July, 26
121	Uttar Dinajpur	Islampur	17	54,340	14	13	4	13	4	5.00	3.50	4.00	13	July, 26
122	Uttar Dinajpur	Kaliaganj	17	53,530	22	17	0	15	2	11.00	7.00	4.00	22	July, 26
123	Uttar Dinajpur	Raiganj	27	1,83,612	60	19	8	0	9	16.00	9.00	33.00	58	July, 26
124	Howrah	Howrah MC	50	10,70,645	568	45	5	11	0	75.00	40.00	432.00	547	May, 26
125	Howrah	Bally	35	2,91,916	112	35	0	0	0	0.00	0.00	112.00	112	May, 26
126	Jalpaiguri	Maynaguri	17	36,263	8	2	15	0	17	3.00	1.50	1.00	6	July, 26
127	Alipurduar	Falakata	18	54,039	14	2	16	0	0	0.00	0.00	5.77	6	Aug, 26
128	Kolkata	Kolkata MC	144	4594718	3668	144	0	27	117	1840.00	360.00	1468.00	3668	Apr '26
		Total =	2997	21532295	10227.00	2761	236	1772	1019	4488.20	1837.13	3799.57	10124.91	

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	Name of District	ULB	No. of ward	Population (Census 2011)	Waste Generation (TPD)	Waste being processed per day (TPD)	Gap in processing (TPD)	Type of Wet Waste processing Unit	Type of Dry Waste processing Unit	Method of treatment in TPD				Final destination of each of the components of processed waste				Break up details of waste processing					Action plan to process 100% of waste								
										Organic material (Wet Waste)	Inert	RDF	Other	Organic material	Inert	RDF	Others	Energy plants (Waste to energy plants)	Bio-Compost units	Used in Cement units	Land Fill Sites	MRF	Budget outlay (Rs. In Cr)	DPR Prepared for Plant Infrastructure works (Yes/No)	Tender Published for engagement of agency for Plant Infrastructure works (Yes/No)	Work Order Issued to agency (Yes/No)	Infrastructure Work Started by agency (Yes/No)	Time line for starting of 100% processing of Fresh waste	Remarks		
1	Bankura	Bankura	24	1,37,386	40	0	40	Withdraw Composting	Material Recovery Facility (MRF)	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	6.68	Yes	Yes	Yes	Yes	June, 2026	
2	Bankura	Bishnupur	19	67,783	14	0	14	Withdraw Composting	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	2.85	Yes	Yes	Yes	Yes	Sept, 2026	
3	Bankura	Sonamukhi	15	34,228	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.42	Yes	Yes	Yes	Yes	March, 2026	
4	Paschim Bardhaman	Asansol MC	106	11,56,387	566	0	566	Withdraw Composting	MRF	311.3	56.6	33.96	164.14	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	76.65	Yes	Yes	Yes	No	June, 2026	
5	Purba Bardhaman	Bardhaman	35	3,14,638	98	0	98	Withdraw Composting	MRF	53.9	9.8	5.88	28.42	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	18.40	Yes	No	No	No	Dec, 2026	
6	Purba Bardhaman	Dainhat	14	24,397	7	0	7	Withdraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.16	Yes	No	No	No	Dec, 2027	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
7	Paschim Bardhaman	Durgapur MC	43	5,66,517	244	0	244	Withdraw Composting	MRF	134.2	24.4	14.64	70.76	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	33.29	Yes	Yes	Yes	No	Dec, 2026	Work order issued to an agency for setting up of fresh waste processing unit at the ULB. Due to local agitation the agency could not start infrastructure work for setting up of fresh waste processing unit at the reclaimed land of the dumpsite. For this, a feasible land is under identification.
8	Purba Bardhaman	Guskhara	16	35,374	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.31	Yes	Yes	Yes	Yes	June, 2026	
9	Purba Bardhaman	Kalna	18	56,722	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	2.52	Yes	Yes	Yes	Yes	June, 2026	
10	Purba Bardhaman	Katwa	20	81,615	26	0	26	Withdraw Composting	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	5.16	Yes	No	No	No	Dec, 2027	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
11	Purba Bardhaman	Memari	16	41,455	11	0	11	Withdraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.75	Yes	Yes	Yes	Yes	March, 2026	
12	Birbhum	Bolpur	22	80,210	31	0	31	Withdraw Composting	MRF	17.05	3.1	1.86	8.99	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	6.02	Yes	No	No	No	Dec, 2026	
13	Birbhum	Dubrajpur	16	38,041	10	0	10	Withdraw Composting	MRF	5.5	1	0.6	2.9	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.70	Yes	Yes	Yes	Yes	March, 2026	
14	Birbhum	Nalhati	16	41,244	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	1.64	Yes	Yes	Yes	Yes	March, 2026	
15	Birbhum	Rampurhat	18	57,833	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	3.07	Yes	Yes	No	No	March, 2027	
16	Birbhum	Sainthia	16	44,608	12	0	12	Withdraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	2.08	Yes	Yes	Yes	Yes	March, 2026	
17	Birbhum	Suri	21	90,314	26	0	26	Withdraw Composting	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	0	4.05	Yes	Yes	No	No	Sept, 2026	

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	ULB Name	Waste generated (MT)	Waste collected (MT)	Waste processed (MT)	Waste to be processed (MT)	Waste management method	MRF	Method of treatment in TPD				Final destination of each of the components of processed waste			Break up details of waste processing					Action plan to process 100% of waste									
								11	2	1.2	5.8	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.07	Yes	No	No	No	Dec, 2026			
18	Cooch Behar	20	77935	20	0	20	Withdraw Compositing	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.07	Yes	No	No	No	Dec, 2026		
19	Cooch Behar	Dinhat	16	36,124	9	3	6	Withdraw Compositing	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	1.65	0.18	0.3	0.87	1.70	Yes	Yes	Yes	Yes	March, 2026	
20	Cooch Behar	Haldibari	11	14,404	4	2.5	1.5	Withdraw Compositing	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	1.375	0.15	0.25	0.725	0.57	Yes	Yes	Yes	Yes	June, 2026	
21	Cooch Behar	Mathabhanga	12	23,895	9	5	4	Withdraw Compositing	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.75	0.3	0.5	1.45	1.56	Yes	Yes	Yes	No	March, 2027	Construction of Infrastructure Work for setting up of fresh waste processing unit was started but due to public agitation it was disrupted.
22	Cooch Behar	Mekhliganj	9	9,123	5	4	1	Withdraw Compositing	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.2	0.24	0.4	1.16	0.51	Yes	Yes	Yes	Yes	March, 2026	
23	Cooch Behar	Tufanganj	12	20,998	7	6	1	Withdraw Compositing	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	3.3	0.36	0.6	1.74	0.88	Yes	Yes	Yes	Yes	March, 2026	
24	Dakshin Dinajpur	Balughat	25	1,51,299	42	0	42	Withdraw Compositing	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	8.21	Yes	Yes	Yes	Yes	Dec, 2026	
25	Dakshin Dinajpur	Buniadpur	14	30183	8	0	8	Withdraw Compositing	MRF	4.4	0.8	0.48	2.32	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.31	Yes	Yes	Yes	Yes	Dec, 2026	
26	Dakshin Dinajpur	Gangarampur	18	56,217	14	0	14	Withdraw Compositing	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.07	Yes	Yes	Yes	Yes	Dec, 2026	
27	Darjeelng	Darjeelng	32	1,20,414	24	0	24	Withdraw Compositing	MRF	13.2	2.4	1.44	6.96	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.83	Yes	No	No	No	Sept, 2027	
28	Kalimpong	Kalimpong	23	49,403	13	0	13	Withdraw Compositing	MRF	7.15	1.3	0.78	3.77	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.08	Yes	No	No	No	Sept, 2027	
29	Darjeelng	Kurseong	20	42,346	7	0	7	Withdraw Compositing	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.20	Yes	No	No	No	Dec, 2027	
30	Darjeelng	Mirik	9	11,513	4	0	4	Withdraw Compositing	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.46	Yes	No	No	No	Dec, 2027	
31	Darjeelng	Siliguri MC	47	5,13,264	297	297	0	Withdraw Compositing	MRF	163.35	29.7	17.82	86.13	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	163.35	17.82	29.7	86.13	39.20	Yes	Yes	Yes	Yes	Started	
32	Howrah	Uluberia	32	2,32,290	86	0	86	Withdraw Compositing	MRF	47.3	8.6	5.16	24.94	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	13.14	Yes	Yes	Yes	No	June, 2026	
33	Hooghly	Arambagh	19	66,175	16	0	16	Withdraw Compositing	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.15	Yes	No	No	No	Dec, 2027	State Government has provided a land to the ULB for setting up of fresh waste processing unit. But due to public agitation further action could not be taken. Local administration is trying to resolve the matter. Expected that the matter will be resolved within Oct, 2025. After that tender will be floated for engagement of agency for setting up of fresh waste processing plant.
34	Hooghly	Baidyabati	23	1,21,110	50	50	0	Withdraw Compositing	MRF	27.5	5	3	14.5	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	27.5	3	5	14.5	5.48	Yes	Yes	Yes	Yes	Started	
35	Hooghly	Bansberia	22	1,03,920	30	0	30	Withdraw Compositing	MRF	16.5	3	1.8	8.7	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.38	Yes	No	No	No	Dec, 2026	
36	Hooghly	Bhadreswar	22	1,01,477	26	26	0	Withdraw Compositing	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	14.3	1.56	2.6	7.54	3.50	Yes	Yes	Yes	Yes	Started	
37	Hooghly	Champdany	22	1,11,251	19	19	0	Withdraw Compositing	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	10.45	1.14	1.9	5.51	2.08	Yes	Yes	Yes	Yes	Started	
38	Hooghly	Chandernagore municipal corporation	33	1,66,867	52	0	52	Bio-CNG	MRF	28.6	5.2	3.12	15.08	Local Farmers/ Horticulture/ Aggricuture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	7.82	Yes	No	No	No	Dec, 2026	

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	Name of the ULB	Waste generated (MT)	Waste collected (MT)	Waste processed (MT)	Waste to be processed (MT)	Waste management method	MRF	Method of treatment in TPD				Final destination of each of the components of processed waste			Break up details of waste processing					Action plan to process 100% of waste								
								17.6	3.2	1.92	9.28	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	17.6	1.92	3.2	9.28	4.60	Yes	Yes	Yes	Yes	Started		
39	Hooghly	Dankuni	21	94,966	32	32	0	Withdraw Composting	MRF	17.6	3.2	1.92	9.28	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	17.6	1.92	3.2	9.28	4.60	Yes	Yes	Yes	Yes	Started
40	Hooghly	Hooghly Chinsurah	30	1,77,259	56	0	56	Bio-CNG	MRF	30.8	5.6	3.36	16.24	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	8.21	Yes	No	No	No	Dec, 2026
41	Hooghly	Konnagar	20	76,172	26	26	0	Withdraw Composting	MRF	14.3	2.6	1.56	7.54	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	14.3	1.56	2.6	7.54	2.79	Yes	Yes	Yes	Yes	Started
42	Hooghly	Rishra	23	1,24,585	45	45	0	Withdraw Composting	MRF	24.75	4.5	2.7	13.05	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	24.75	2.7	4.5	13.05	5.91	Yes	Yes	Yes	Yes	Started
43	Hooghly	Serampore	29	1,83,339	95	95	0	Withdraw Composting	MRF	52.25	9.5	5.7	27.55	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	52.25	5.7	9.5	27.55	10.40	Yes	Yes	Yes	Yes	Started
44	Hooghly	Tarakeswar	15	30,947	10	0	10	Withdraw Composting	MRF	5.5	1	0.6	2.9	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.44	Yes	No	No	No	Dec, 2026
45	Hooghly	Uttarpara Kotrung	24	1,62,386	72	72	0	Withdraw Composting	MRF	39.6	7.2	4.32	20.88	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	39.6	4.32	7.2	20.88	7.88	Yes	Yes	Yes	Yes	Started
46	Alipurdudhar	Alipurduar	20	65,232	21	21	0	Withdraw Composting	MRF	11.55	2.1	1.26	6.09	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	11.55	1.26	2.1	6.09	2.30	Yes	Yes	Yes	Yes	Started
47	Jalpaiguri	Dhupguri	16	44,719	7	0	7	Withdraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.15	Yes	No	No	No	June, 2026
48	Jalpaiguri	Jalpaiguri	25	1,07,341	38	3	35	Withdraw Composting	MRF	20.9	3.8	2.28	11.02	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	1.65	0.18	0.3	0.87	6.79	Yes	Yes	No	No	March, 2027
49	Jalpaiguri	Mal	15	25,218	6	0	6	Withdraw Composting	MRF	3.3	0.6	0.36	1.74	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.99	Yes	Yes	Yes	Yes	June, 2026
50	Malda	English Bazar	29	2,05,521	82	0	82	Withdraw Composting	MRF	45.1	8.2	4.92	23.78	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	16.97	Yes	Yes	Yes	No	Dec, 2026
51	Malda	Old Malda	20	84,012	23	0	23	Withdraw Composting	MRF	12.65	2.3	1.38	6.67	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.05	Yes	No	No	No	Dec, 2026
52	Murshidabad	Beldanga	14	29,182	7	0	7	Withdraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.20	Yes	Yes	Yes	No	March, 2027
53	Murshidabad	Berhampore	28	1,95,363	66	0	66	Withdraw Composting	MRF	36.3	6.6	3.96	19.14	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	10.95	Yes	No	No	No	Dec, 2026
54	Murshidabad	Dhuyian	21	95,706	18	0	18	Withdraw Composting	MRF	9.9	1.8	1.08	5.22	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.19	Yes	No	No	No	Dec, 2026
55	Murshidabad	Domkol	21	1,21,927	24	0	24	Withdraw Composting	MRF	13.2	2.4	1.44	6.96	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.38	Yes	No	No	No	Dec, 2027
56	Murshidabad	Jangipur	21	88,165	29	0	29	Withdraw Composting	MRF	15.95	2.9	1.74	8.41	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.26	Yes	No	No	No	Dec, 2027
57	Murshidabad	Jagan-Azinganj	17	51,790	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.79	Yes	No	No	No	Dec, 2026
58	Murshidabad	Kandi	18	55,632	12	0	12	Withdraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.08	Yes	No	No	No	Dec, 2027
59	Murshidabad	Murshidabad	16	44,064	16	0	16	Withdraw Composting	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	Yes	Yes	Yes	Dec, 2026
60	Nadia	Birsaagar	14	30799	10	8	2	Withdraw Composting	MRF	5.5	1	0.6	2.9	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	4.4	0.48	0.8	2.32	1.08	Yes	Yes	Yes	Yes	March, 2026

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	ULB	Ward	Area (Sq. Km)	Population	Waste generated (MT)	Waste collected (MT)	Waste management	MRF	Method of treatment in TPD				Final destination of each of the components of processed waste				Break up details of waste processing					Action plan to process 100% of waste								
									Composting	Incineration	Landfill	Other	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	Composting	Incineration	Landfill	Other	Composting	Incineration	Landfill	Other	Composting	Incineration	Landfill	Other	Target Date	Remarks
61	Nadia	Chakdah	21	95,203	19	0	19	Withdraw Composting	MRF	10.45	1.9	1.14	5.51	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0	4.05	Yes	Yes	Yes	Yes	Dec, 2026	
62	Nadia	Cooper's Camp	12	18,839	5	0	5	Withdraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.88	Yes	Yes	Yes	Yes	March, 2026		
63	Nadia	Gayeshpur	18	58,998	16	0	16	Withdraw Composting	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	Yes	Yes	Yes	March, 2026		
64	Nadia	Haringhata	17	45,953	12	0	12	Withdraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	No	No	No	March, 2027	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.	
65	Nadia	Kalyani	21	1,00,620	50	0	50	Withdraw Composting	MRF	27.5	5	3	14.5	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	6.57	Yes	No	No	No	Dec, 2026		
66	Nadia	Krishnanagar	25	1,53,062	90	120	-30	Withdraw Composting	MRF	49.5	9	5.4	26.1	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	66	7.2	12	34.8	13.14	Yes	No	No	No	March, 2027		
67	Nadia	Nabadwip	24	1,25,528	36	16	20	Withdraw Composting	MRF	19.8	3.6	2.16	10.44	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	8.8	0.96	1.6	4.64	6.57	Yes	Yes	No	No	Sept, 2026		
68	Nadia	Ranaghat	20	75,365	20	0	20	Withdraw Composting	MRF	11	2	1.2	5.8	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.74	Yes	Yes	Yes	Yes	Sept, 2026		
69	Nadia	Santipur	24	1,51,777	40	0	40	Withdraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	9.09	Yes	Yes	Yes	Yes	Sept, 2026		
70	Nadia	Taberpur NAA	13	20,894	5	4.1	0.9	Withdraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.255	0.246	0.41	1.189	0.55	Yes	Yes	Yes	Yes	March, 2026		
71	North 24 Parganas	Ashoknagar-Kalyangarh	23	1,21,592	35	6	29	Withdraw Composting	MRF	19.25	3.5	2.1	10.15	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	3.3	0.36	0.6	1.74	5.26	Yes	Yes	Yes	Yes	Sept, 2026		
72	North 24 Parganas	Baduria	17	52,500	6	4	2	Withdraw Composting	MRF	3.3	0.6	0.36	1.74	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	2.2	0.24	0.4	1.16	0.65	Yes	Yes	Yes	Yes	June, 2026		
73	North 24 Parganas	Baranagar	34	2,45,213	134	554	0	Withdraw Composting & Bio-methanation	MRF	304.7	55.4	33.24	160.66	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	304.7	33.24	55.4	160.66	70.91	Yes	Yes	Yes	Yes	Started		
74	North 24 Parganas	Dum Dum	35	2,78,435	163																									
75	North 24 Parganas	South DumDum	24	1,52,783	40																									
76	North 24 Parganas	North Dum Dum	23	1,25,058	53																									
77	North 24 Parganas	New Barrackpur	35	3,85,867	164																									
78	North 24 Parganas	Kamrathi	41	6,34,107	287	0	287	Withdraw Composting	MRF	157.85	55.4	33.24	160.66	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	17.52	Yes	Yes	Yes	Yes	Sept, 2026		
79	North 24 Parganas	Barasat	22	1,08,864	42	0	42	Withdraw Composting	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	22.23	Yes	Yes	Yes	Yes	March, 2026		
80	North 24 Parganas	Barackpore	22	1,14,786	50	0	50	Withdraw Composting	MRF	27.5	5	3	14.5	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.48	Yes	Yes	No	No	March, 2027		
81	North 24 Parganas	Basirhat	21	85,336	35	53	-18	Withdraw Composting	MRF	19.25	3.5	2.1	10.15	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	29.15	3.18	5.3	15.37	6.13	Yes	Yes	Yes	Yes	March, 2026		
82	North 24 Parganas	Bhatpara	17	45,392	12	0	12	Withdraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	22.45	Yes	No	No	No	March, 2027		

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	District	Municipal Corporation	Waste generated (MT)	Waste collected (MT)	Waste processed (MT)	Waste to Landfill (MT)	Waste to Composting (MT)	Waste to Bio-CNG (MT)	MRF	Method of treatment in TPD				Final destination of each of the components of processed waste			Break up details of waste processing					Action plan to process 100% of waste							
										24.2	4.4	2.64	12.76	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	38.33	Yes	Yes	No	No	Dec, 2026	
83	North 24 Parganas	Balhamnagar Municipal Corporation	24	1,47,221	44	0	44	Bio-CNG	MRF	24.2	4.4	2.64	12.76	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	38.33	Yes	Yes	No	No	Dec, 2026	
84	North 24 Parganas	Bongaon	23	1,24,851	38	31	7	Withdraw Composting	MRF	20.9	3.8	2.28	11.02	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	17.05	1.86	3.1	8.99	6.79	Yes	No	No	No	Dec, 2026	
85	North 24 Parganas	Ganulia	35	331163	128	0	128	Withdraw Composting	MRF	70.4	12.8	7.68	37.12	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	3.92	Yes	Yes	No	No	March, 2027	
86	North 24 Parganas	Gobardanga	24	1,29,576	37	0	37	Withdraw Composting	MRF	20.35	3.7	2.22	10.73	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.04	Yes	Yes	Yes	Yes	Dec, 2026	
87	North 24 Parganas	Habra	22	1,08,496	38	0	38	Withdraw Composting	MRF	20.9	3.8	2.28	11.02	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	7.67	Yes	Yes	Yes	Yes	Sept, 2026	
88	North 24 Parganas	Halisahar	28	1,96,127	62	0	62	Withdraw Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.69	Yes	No	No	No	March, 2027	State Government identified the land for setting up of fresh waste processing unit. Expected that the land will be under possession of the ULB within Oct, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
89	North 24 Parganas	Kanchrapara	31	2,18,194	72	0	72	Withdraw Composting	MRF	39.6	7.2	4.32	20.88	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	5.90	Yes	No	No	No	Dec, 2026	
90	North 24 Parganas	Khardah	20	76,879	22	0	22	Withdraw Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.08	Yes	Yes	No	No	March, 2027	
91	North 24 Parganas	Madhyamgram	23	1,32,806	46	16	30	Withdraw Composting	MRF	25.3	4.6	2.76	13.34	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	8.8	0.96	1.6	4.64	9.86	Yes	Yes	No	No	Dec, 2026	
92	North 24 Parganas	Nahai	34	2,49,142	30	0	30	Withdraw Composting	MRF	16.5	3	1.8	8.7	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	11.72	Yes	Yes	Yes	Yes	Dec, 2026	
93	North 24 Parganas	North Barrackpore	35	3,77,351	127	0	127	Withdraw Composting	MRF	69.85	12.7	7.62	36.83	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	7.99	Yes	Yes	No	No	March, 2027	
94	North 24 Parganas	Punahati	35	4,03,316	287	0	287	Withdraw Composting	MRF	157.85	28.7	17.22	83.23	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	19.27	Yes	No	No	No	March, 2027	
95	North 24 Parganas	Taki	16	38,263	9	8.4	0.6	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	4.62	0.504	0.84	2.436	1.53	Yes	Yes	Yes	Yes	March, 2026	
96	North 24 Parganas	Titagarh	23	1,16,541	42	0	42	Withdraw Composting	MRF	23.1	4.2	2.52	12.18	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	5.22	Yes	Yes	No	No	March, 2027	
97	Paschim Midnapore	Chandrakona	12	23,629	8	0	8	Withdraw Composting	MRF	4.4	0.8	0.48	2.32	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.92	Yes	Yes	Yes	Yes	March, 2026	
98	Paschim Midnapore	Ghatal	17	54,591	17	0	17	Withdraw Composting	MRF	9.35	1.7	1.02	4.95	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.92	Yes	No	No	No	March, 2027	
99	Jhargram	Jhargram	18	61,682	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.12	Yes	Yes	Yes	Yes	June, 2026	
100	Paschim Midnapore	Kharagpur	35	2,07,604	40	40	0	Withdraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	22	2.4	4	11.6	8.98	Yes	Yes	Yes	Yes	Started	
101	Paschim Midnapore	Kharar	10	12,220	4	0	4	Withdraw Composting	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.59	Yes	Yes	Yes	Yes	Dec, 2026	Construction of Infrastructure Work for setting up of fresh waste processing unit is under process.
102	Paschim Midnapore	Khirpai	10	16,385	5	0	5	Withdraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.74	Yes	Yes	Yes	Yes	June, 2026	
103	Paschim Midnapore	Midnapore	25	1,69,127	62	0	62	Withdraw Composting	MRF	34.1	6.2	3.72	17.98	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	10.07	Yes	Yes	No	No	Dec, 2026	
104	Paschim Midnapore	Ramjibonpur	11	19,611	5	0	5	Withdraw Composting	MRF	2.75	0.5	0.3	1.45	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.77	Yes	Yes	Yes	Yes	June, 2026	

Status and action plan for ensuring 100% processing of fresh waste for 128 ULBs of West Bengal up to December, 2025

Sl. No.	ULB Name	Ward No.	Area (Sq. Km)	Population	Waste Generated (MT)	Waste Collected (MT)	Waste Disposed (MT)	Method of Treatment in TPD	Method of treatment in TPD				Final destination of each of the components of processed waste				Break up details of waste processing					Action plan to process 100% of waste							
									22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	6.57	Yes	Yes	No	No	March, 2027		
105	Purba Midnapore	Contai	21	92,226	40	0	40	Withdraw Composting	MRF	22	4	2.4	11.6	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	6.57	Yes	Yes	No	No	March, 2027	
106	Purba Midnapore	Egra	14	30,148	9	0	9	Withdraw Composting	MRF	4.95	0.9	0.54	2.61	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.60	Yes	Yes	No	No	March, 2027	
107	Purba Midnapore	Haldia	29	2,00,827	80	80	0	Withdraw Composting	MRF	44	8	4.8	23.2	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	44	4.8	8	23.2	8.76	Yes	Yes	Yes	Yes	Started	
108	Purba Midnapore	Panskura	18	57,932	11	0	11	Withdraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.97	Yes	No	No	No	Dec, 2026	
109	Purba Midnapore	Tamalipta	20	65,312	15	0	15	Withdraw Composting	MRF	8.25	1.5	0.9	4.35	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.69	Yes	No	No	No	March, 2027	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
110	Jhaldia	Jhaldia	12	19,540	4	0	4	Withdraw Composting	MRF	2.2	0.4	0.24	1.16	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	0.71	Yes	No	No	No	March, 2027	
111	Purulia	Purulia	23	1,21,067	16	0	16	Withdraw Composting	MRF	8.8	1.6	0.96	4.64	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.19	Yes	No	No	No	Dec, 2026	State Government is in the process for identifying the land for setting up of fresh waste processing unit. Expected that the land will be identified within Sept, 2025. After that the tender will be floated for engagement of agency for setting up of fresh waste processing plant.
112	Purulia	Raghunathpur	13	25,621	7	0	7	Withdraw Composting	MRF	3.85	0.7	0.42	2.03	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.20	Yes	No	No	No	Sept, 2026	
113	South 24 parganas	Baruipur	17	53,128	22	0	22	Withdraw Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.68	Yes	Yes	No	No	March, 2027	
114	South 24 parganas	Budge Budge	20	76,858	24	0	24	Withdraw Composting	MRF	13.2	2.4	1.44	6.96	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	3.29	Yes	Yes	No	No	March, 2027	
115	South 24 parganas	Diamond Harbour	16	43,169	12	0	12	Withdraw Composting	MRF	6.6	1.2	0.72	3.48	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.14	Yes	Yes	Yes	Yes	Dec, 2026	
116	South 24 parganas	Jaynagar Majilpur	14	25,922	6	4	2	Withdraw Composting & Bio Gas	MRF	3.3	0.6	0.36	1.74	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	1	1.2	0.24	0.4	1.16	0.99	Yes	Yes	Yes	Yes	March, 2026	
117	South 24 parganas	Maheshbala	35	4,49,423	168	5	163	Vermi Compost	MRF	92.4	16.8	10.08	48.72	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	2.75	0.3	0.5	1.45	23.00	Yes	Yes	No	No	Dec, 2027	
118	South 24 parganas	Pujali	16	37,040	11	0	11	Withdraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.38	Yes	Yes	Yes	Yes	June, 2026	
119	South 24 parganas	Rajpur- Sonarpur	35	4,23,724	279	0	279	Withdraw Composting & Bio Gas	MRF	153.45	27.9	16.74	80.91	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	38.16	Yes	No	No	No	March, 2027	
120	Uttar Dinajpur	Dalkhola	16	37,063	11	0	11	Withdraw Composting	MRF	6.05	1.1	0.66	3.19	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	1.89	Yes	Yes	Yes	Yes	June, 2026	
121	Uttar Dinajpur	Islampur	17	54,340	14	0	14	Withdraw Composting	MRF	7.7	1.4	0.84	4.06	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	2.38	Yes	Yes	No	No	March, 2027	
122	Uttar Dinajpur	Kaliyaganj	17	53,530	22	0	22	Withdraw Composting	MRF	12.1	2.2	1.32	6.38	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	4.27	Yes	Yes	Yes	Yes	June, 2026	
123	Uttar Dinajpur	Raiganj	27	1,83,612	60	0	60	Withdraw Composting	MRF	33	6	3.6	17.4	Local Farmers/ Horticulture/ Agriculture	SLF / Road Making / Low land filling	RDF based Cement Plants/ Making of different road items (paver block/ tiles etc)	Recycling Plants	0	0	0	0	0	10.40	Yes	Yes	Yes	Yes	Dec, 2026	
124	Howrah	Howrah MC	50	10,70,645	568	10	558	Withdraw Composting	MRF	312.4	56.8	34.08	164.72	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	5.5	0.6	1	2.9	77.75	Yes	No	No	No	Dec, 2027	
125	Howrah	Bally	35	2,91,916	112	0	112	Withdraw Composting	MRF	61.6	11.2	6.72	32.48	Local Farmers/ Horticulture/ Agriculture	SLF/Road Making/Low land filling	RDF based Cement Plants/Making of different road items (paver block/tiles etc)	Recycling Plants	0	0	0	0	0	15.32	Yes	No	No	No	March, 2027	

Status of Bio-mining & Bio-remediation of Legacy Waste of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	P-II Quantity of legacy waste processed upto (MT)	P-I + P-II Total Quantity of Waste in each site (MT)	Total Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I +P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Composition of the Waste				Process adopted to remediate at each site	Final Destination of the Components at				Earmarked Budget (Rs. In Crore)	Action plan to remidiate and recover the sites				Remarks
																		Inert (%) (Construct ion Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		Inert (%) (Constructio n Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)		P-II RfP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	
1	ALIPURDUAR	Alipurduar	1	Beside Radhamadhab Mandir	26°29'33"N 89°32'29"E	0.33	4274	4274	Completed	0.33	0	0	4274	0	4274	Completed	0.33	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.24	NA	NA	NA	NA	Total area reclaimed
2	BANKURA	Bankura	1	Keshra Trenching Ground	23.267285° N 87.035388°E	16.53	172937.6	172938	Completed	6.50	187000	72255	359937.6	114745	245193	Jun-26	10.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	19.80	Yes	Yes	Yes	Yes	
3	BANKURA	Sonamukhi	1	Adrab Bazar	23.300813° N 87.398289°E	1.50	2400	2400	Completed	1.50	0	0	2400	0	2400	Completed	1.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.13	NA	NA	NA	NA	Total area reclaimed
4	BIRBHUM	Bolpur	1	Bolpur, Khoskadambatur, P. S. Bolpur, JI. No. 95, Plot No. 2590, 2703	23.677955° N, 87.721413°E	3.33	60814	60814	Completed	1.20	108870	38084.13	169684	70786	98898	Jun-26	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.33	Yes	Yes	Yes	Yes	
5	BIRBHUM	Dubrajpur	1	Mahaprabhu Gate	23.78196°N 87.36859°E	1.20	6122	6122	Completed	0.75	1,05,914	0	112036	105914	6122	Sep-26	0.75	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.16	Yes	No	No	No	
6	BIRBHUM	Rampurhat	1	Bonat & Kusumba Road	24.18826°N 87.75746°E	3.85	24212	24212	Completed	0.85	49280	28932.98	73492	20347	53145	Mar-26	1.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.04	Yes	Yes	Yes	Yes	
7	BIRBHUM	Sainthia	1	Ward No. 14	23.5657°N 87.4039°E	1.10	7261	7261	Completed	0.40	80,805	0	88066	80805	7261	Mar-26	0.6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.84	Yes	No	No	No	
8	BIRBHUM	Suri	1	Dhanyogam (JI. No. - 206)	23.95225°N 87.48576°E	2.00	16428	16428	Completed	0.60	48870	28401.05	65298	20469	44829	Mar-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.59	Yes	Yes	Yes	Yes	
9	BIRBHUM	Nalhati	1	Khanpur	24.30658°N 87.825631°E	5.00	56000	56000	Completed	5	36800	0	92800	36800	56000	Apr-26	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.10	Yes	No	No	No	
10	COOCH BEHAR	Cooch Behar	1	Guriahati-II	26.299124° N 89.468282°E	6.75	67319.21	67319	Completed	2.20	177600	0	244919.21	177600	67319	Sep-26	3.25	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.47	Yes	No	No	No	
11	COOCH BEHAR	Dinhata	1	Buri dharia	26.821°N 89.2652°E	3.20	12432	12432	Completed	1.20	30220	0	42652	30220	12432	May-26	1.2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.35	Yes	No	No	No	
12	COOCH BEHAR	Haldibari	1	DBDH	26°19'27.4" N 88°47'6.5"E	0.73	6491.17	6491	Completed	0.20	41400	0	47891.17	41400	6491	Sep-26	0.2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.63	Yes	No	No	No	

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I +P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
13	COOCH BEHAR	Mathabhang a	2	Ward No. - 4 (behind Jangli Kalibari and Manasi River) & Ward No. - 2, KhadanGhat (Beside Manasi and Sutunga River)	26.2041°N 89.137°E & 26.2017°N 89.1316°E	2.20	8830.16	8830	Completed	1.00	14800	0	23630.16	14800	8830	Jun-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.30	Yes	No	No	No	
14	COOCH BEHAR	Tufanganj	1	Kamat Phoolbari	26.1846°N 89.4014°E	2.70	8918.15	8918	Completed	1.00	19640	0	28558.15	19640	8918	Dec-25	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.57	Yes	No	No	No	
15	DAKSHIN DINAJPUR	Balurghat	1	5 no. Bhatpara, Dangi Under Bhatpara Gram panchayat	25.2052169°N 88.76702841°E	9.99	72514.595	72515	Completed	3.00	154530	47753.98	227044.595	106776	120269	Aug-26	5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.49	Yes	Yes	Yes	Yes	
16	DAKSHIN DINAJPUR	Gangarampo re	1	Naroi Dump-pit, 6 no. Anchoi, Gangarappur	25.402148°N 88.532081°E	2.25	4275	4275	Completed	1.10	29100	305	33375	28795	4580	Sep-26	1.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.84	Yes	Yes	Yes	Yes	
17	DARJEELIN G	Siliguri MC	1	Don Bosco colony	26.746839°N 88.452293°E	26.00	379382	379382	Completed	10.50	1150000	65875	1529382	1084125	445257	Dec-26	15.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	84.12	Yes	Yes	Yes	Yes	
18	HOOGHLY	Chandannag ore MC	1	Kalupukur Vermi-Compost Plant, Kolupukur Bhagar more, Ward No. 8	22°52'13"N, 88°21'32"E	4.94	215916	215916	Completed	1.00	106252	46000	322168	60252	261916	Sep-26	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	17.72	Yes	Yes	Yes	Yes	
19	HOOGHLY	Hooghly Chinsurah	1	Kedia - I GP, Sukantanagar Rabindranagar	22°53'35"N 88°22'44"E	6.50	126266	126266	Completed	2.50	102159	566.51	228425	101592	126833	Sep-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.56	Yes	Yes	Yes	Yes	
20	HOOGHLY	Baidyabati	1	RWMC	22.7888N, 88.31202E	52.00	220794	130254	Dec-25	5.00	0	0	220794	90540	130254	Dec, 2026	5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	12.14	No	No	No	No	
21	HOOGHLY	Champdany																														
22	HOOGHLY	Rishra																														
23	HOOGHLY	Serampore																														
24	HOOGHLY	Uttarpara-Kotrung																														
25	HOOGHLY	Konnagar																														
26	HOOGHLY	Bhadreswar	1	Sanjay colony, N S Road,	22.834139°N 88.349718°E	0.42	320000	0	Jun-26	0	337000	0	657000	657000	0	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	36.14	Yes	No	No	No	
27	HOOGHLY	Dankuni	1	Beside Parbatipur Road, Ramanthapur (Panchayet Area)	22°40'31".N , 88°13'58".E	2.40	48078	48078	Completed	1.3	0	0	48078	0	48078	Completed	1.3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.64	NA	NA	NA	NA	Total area reclaimed
28	HOOGHLY	Bansberia	2	Ward no. 8 & 18	22° 57'45.1" N 88° 23'45.3" E	2.79	47000	0	Sep-25	0	108000	0	155000	155000	0	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.53	Yes	No	No	No	
29	HOOGHLY	Arambagh	1	Kalipur (Ward No 6)	22.88525N, 87.77549E	1.20	37750	0	Sep-25	0	37750	21000	75500	54500	21000	Jul-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.15	Yes	Yes	Yes	Yes	
30	HOOGHLY	Tarakeswar	1	Kadamtaia, Ward No. 13	22.88326N, 88.02701E	0.44	16610	0	Sep-25	0	16610	28930	33220	4290	28930	Mar-26	0.2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.83	Yes	Yes	Yes	Yes	

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I +P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
31	HOWRAH	Uluberia	2	Banitala, Ward No. 31 (Beside NH 6) & Ward No. 6, Bauria	22.478330° N 88.078462°E & 22.499437° N 88.169112°E	6.50	28394	28394	Completed	3.00	105000	95870	133394	9130	124264	Mar-26	4.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.34	Yes	Yes	Yes	Yes	
32	HOWRAH	Bally	1	Chandmari	22.635658° N 88.334197°E	3.00	120000	30132.59	Dec-25	0.50	0	66000	120000	23867	96133	Sep-26	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	6.60	Yes	Yes	Yes	Yes	After completion of 1st Phase, Phase-2 processing will be started after assessment of quantity
33	HOWRAH	Howrah MC	1	Belgachia	22°36'35"N 88°19'34"E	21.99	9,61,567	364026.87	Oct-26	1.80	750000	599302.09	1711567	748238	963329	Dec-26	7.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	94.14	Yes	Yes	Yes	Yes	
34	JALPAIGURI	Jalpaiguri	1	Paharpur	26.564305° N 88.736121°E	2.50	25891.6	25892	Completed	2.50	160000	0	185891.6	160000	25892	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.22	Yes	No	No	No	
35	JHARGRAM	Jhargram	1	Jhargram (Near Jaralat)	22°26'36"N 86°58'29"E	12.00	3739	3739	Completed	4.00	10000	0	13739	10000	3739	Dec-26	4	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.76	No	NA	NA	NA	
36	KOLKATA	Kolkata MC	2	Garden Reach	Lat 22.530578° N Long 88.291576° E	19.77	1500000	10000	Mar-26	0.80	0	0	1500000	1490000	10000	Mar-27	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	82.50	Yes	No	No	No	
				DHAPA Under W 58 OF BR-VII/KMC	22°32'32.6" N 88°25'17.6"E	60.00	4000000	1813000	Mar-26	25.00	2000000	0	6000000	4187000	1813000	Mar-27	8	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	330.00	Yes	No	No	No	
37	MALDA	English Bazar	1	English Bazar (muza Bahadurpur)	24°54'59.18" N 88°6'57.87"E	3.52	3250	3250	Completed	0.52	240000	0	243250	240000	3250	Dec-26	0.52	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	13.38	Yes	No	No	No	
38	MURSHIDA BAD	Berhampore	1	Banappare ring road	Komolapur Khadamkh andi	2.16	123981	123981	Completed	1.00	190000	21625.26	313981	168375	145606	Oct-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	17.27	Yes	Yes	Yes	Yes	
39	MURSHIDA BAD	Jangipur	1	Azgarpara near Milanpur	24°28'43.79" N 88°3'10.75"E	0.28	3211	3211	Completed	0.10	65180	0	68391	65180	3211	Oct-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.76	Yes	No	No	No	
40	MURSHIDA BAD	Jiaganj- Azimganj	1	Ghoramari (Azimganj Side)	24°14'14.8" N 88°15'56.8" E	3.00	19426	19426	Completed	1.00	53000	0	72426	53000	19426	Oct-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.98	Yes	No	No	No	
41	MURSHIDA BAD	Murshidabad	1	Kathgola bagan, Ward No. - 15	Kathgola bagan, Ward No. 15	5.38	94059	94059	Completed	1.00	62500	0	156559	62500	94059	Dec-26	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.61	Yes	No	No	No	
42	MURSHIDABAD	Dhulian	1	Dhulian (near Malancha, Ratanpur)	24°39'29.89" N 87°55'50.74" E	2.00	0	0	0	0	60000	0	60000	60000	0	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.30	Yes	NA	NA	NA	
43	MURSHIDABAD	Kandi	1	Kandi (Jafadanga, Ward No. 12)	23°56'51.56" N 88°4'3.47"E	5.82	0	0	0	0	5000	0	5000	5000	0	Mar-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.28	Yes	NA	NA	NA	

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
44	NADIA	Birnagar	1	Mathurapurkur	23.268035° N 88.55683°E	3.00	6799	6799	Completed	3.00	0	0	6799	0	6799	Completed	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.37	NA	NA	NA	NA	Total area reclaimed
45	NADIA	Gayeshpur	2	1) Near VS Club, Ward No.-16 & Near SHG Training Centre, Ward No.- 15	22.955519° N 88.472313°E & 22.953232° N 88.482228°E	5.00	12465	12465	Completed	1.20	34400	0	46865	34400	12465	Sep-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.58	Yes	No	No	No	
46	NADIA	Kalyani	2	Near Kacharipara, Ward No.-6 & Beside highway, Ward No.-10	22.960863° N, 88.439684°E & 22.960863° N 88.439684°E	2.1 & 1.4	60543	60543	Completed	1.20	115000	6800	175543	108200	67343	Sep-26	1.2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.65	Yes	Yes	Yes	Yes	
47	NADIA	Krishnanagar	1	Godadanga, Ward - 5	(23.4052240°N 88.5116291° E	8.00	51802	51802	Completed	3.00	412000	0	463802	412000	51802	Dec-26	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	25.51	Yes	No	No	No	
48	NADIA	Nabadwip	1	Near Bishnupriya Halt Station, Ward No. - 1	23.4150386° N 88.3562766° E	12.35	83900	83900	Completed	5.00	111870	31886.01	195770	79984	115786	Jul-26	6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.77	Yes	Yes	Yes	Yes	
49	NADIA	Ranaghat	1	Anulia GP	23.268035° N 88.55683°E	6.31	65374	65374	Completed	3.30	99750	0	165124	99750	65374	Dec-26	3.3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.08	Yes	No	No	No	
50	NADIA	Santipur	1	Moylar math, Ward no. - 10	23.2501021° N 88.4116394° E	4.55	22097	22097	Completed	2.20	86840	45759.2	108937	41081	67856	Oct-26	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.99	Yes	Yes	Yes	Yes	
51	NADIA	Taherpur	1	Cremation Ground Road, Ward No.-1	23.270603° N 88.521961°E	1.26	6119	6119	Completed	0.50	14140	0	20259	14140	6119	Jul-26	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.11	Yes	No	No	No	
52	NADIA	Chakdah	1	Ward No - 19	23.062613N, 88.517296E	5.00	19426	19426	Completed	5.00	0	0	19426	0	19426	Completed	5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.07	NA	NA	NA	NA	Total area reclaimed
53	NADIA	Cooper's Camp	1	Ward 2- near burning ghat	23.270603N, 88.521961E	0.50	19620	0	Dec-25	0	22860	0	42480	42480	0	Sep-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.34	Yes	No	No	No	
54	NORTH 24-PARGANAS	Barasat	1	Kadambagachi	22.70483°N 88.51908°E	3.50	67846.935	67847	Completed	3.50	0	0	67847	0	67847	Completed	3.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.73	NA	NA	NA	NA	Total area reclaimed
55	NORTH 24-PARGANAS	Barrackpore	1	Kolkata Road	22.748542° N 88.382122°E	5.00	72846	72846	Completed	3.00	57812	12000	130658	45812	84846	Sep-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.19	Yes	Yes	No	No	
56	NORTH 24-PARGANAS	Basirhat	1	Ward 8	22.65254°N 88.87294°E	4.00	24273.065	24273	Completed	4.00	0	0	24273	0	24273	Completed	4	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.34	NA	NA	NA	NA	Total area reclaimed

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
57	NORTH 24-PARGANAS	Bongaon	1	Beside Indira Park, Ward No. - 19 (opposite Truck Parking lot)	23°1'44.13" N 88°50'31.40" E	2.26	7013	7013	Completed	1.20	84832	0	91845	84832	7013	Nov-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.05	Yes	No	No	No	
58	NORTH 24-PARGANAS	Habra	1	Near Banipur Home, Ward No.- 3	22.818064° N 88.635827°E	1.20	9458.1	9458	Completed	0.50	91700	0	101158.1	91700	9458	Oct-26	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.56	Yes	No	No	No	
59	NORTH 24-PARGANAS	Kanchrapara	1	Bidhanpally	23.4150386° N 88.3562766° E	3.00	24282	24282	Completed	1.20	136000	0	160282	136000	24282	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No	
60	NORTH 24-PARGANAS	Khardah	1	Ruiyaiswaripur	22°44'31"N 88°24'25"E	2.75	46118	46118	Completed	1.00	38140	0	84258	38140	46118	Aug-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.63	Yes	Yes	No	No	
61	NORTH 24-PARGANAS	Madhyamgram	1	Digberia	22.69264° 88.50134°E	7.17	116068	116068	Completed	1.19	87700	0	203768	87700	116068	Nov-26	1.19	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	11.21	Yes	Yes	No	No	
62	NORTH 24-PARGANAS	Panihati	1	Ramchandra Pur	22°41'31"N 88°23'10"E	1.50	51763.391	51763	Completed	0.20	120000	23152.81	171763.391	96847	74916	Jul-26	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.45	Yes	Yes	Yes	Yes	
63	NORTH 24-PARGANAS	Taki	1	Mansing road	22.57787°N 88.93308°E	0.80	3625	3625	Completed	0.35	13400	0	17025	13400	3625	Dec-26	0.35	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.94	Yes	No	No	No	
64	NORTH 24-PARGANAS	Titagarh	1	Mathpara	22.88326°N 88.02701°E	4.90	120886	120886	Completed	1.00	44716	0	165602	44716	120886	Dec-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.11	Yes	No	No	No	
65	NORTH 24-PARGANAS	Bhatpara	2	Madral & Jilabi Math	22.87426°N 88.41807°E & 22.85932°N 88.39001°E	2.57	58260	58260	Completed	1.00	71905	0	130165	71905	58260	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.16	Yes	No	No	No	
66	NORTH 24-PARGANAS	Garulia	1	Fanching Ground Road	22.817161° N 88.372613°E	1.80	52499	51991.017	Completed	1.00	38218	1200	90717	37526	53191	Oct-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.99	Yes	Yes	No	No	
67	NORTH 24-PARGANAS	Halisahar	1	Niraljan Trenching Ground	23.2501021° N 88.4116394° E	0.84	6799	6789	Completed	0.25	43905	1050	50704	42865	7839	Aug-26	0.25	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.79	Yes	Yes	Yes	No	
68	NORTH 24-PARGANAS	Bidhannagar MC	1	Mollar Bheri	22.35'52" N 88.26'47" E	55.00	300000	300000	Completed	55.00	0	0	300000	0	300000	Completed	55	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	16.50	NA	NA	NA	NA	Total area reclaimed
69	NORTH 24-PARGANAS	Baranagar	1	Pramodnagar, Beside Belghoria Expressway	22.648657N, 88.397365E	22.68	845400	845400	Completed	2.00	1100000	53111	1945400	1046889	898511	Mar, 27	6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	107.00	Yes	Yes	Yes	Yes	
70	NORTH 24-PARGANAS	Dum Dum																														
71	NORTH 24-PARGANAS	New Barrackpore																														
72	NORTH 24-PARGANAS	North Dum Dum																														

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I +P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
73	NORTH 24-PARGANAS	South Dum Dum																														
74	NORTH 24-PARGANAS	Kamarhati	1	Matagiri Harna Pally, Kamarhati	22.679309N, 88.379746E	8.00	50000	50000	Completed	0.50	900000	34630	950000	865370	84630	Dec-27	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	52.25	Yes	Yes	Yes	Yes	
75	NORTH 24-PARGANAS	Naihati	3	Along Patterson road, Chighat, W.No. 14, Naihati	22.897030N, 88.410584E	23.94	300000	300000	Completed	15.00	144000	69120	444000	74880	369120	Sep-26	15	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	24.42	Yes	Yes	Yes	Yes	
76	NORTH 24-PARGANAS	Ashoknagar-Kalyangarh	1	Ward 22 beside Naihati-Habra Road	22.50°21' N, 88.35°44 E	21.49	81585	41275	Dec-25	9.13	0	22600	81585	17710	63875	Jul-26	13	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.49	NA	NA	NA	NA	
77	NORTH 24-PARGANAS	Gobardanga	1	Ward 3- near Belluni bridge	22.52°49' N, 88.44°37 E"	4.00	19296	19296	Completed	3.50	0	0	19296	0	19296	Completed	3.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.06	NA	NA	NA	NA	Total area reclaimed
78	PaSCHIM BARDHAM AN	Asansol MC	5	a.Asansol-Kalipahari, b.Burmpur-Hirapur, c.Ranigarj- Ronai, d.Jamuria- 6 No. Bypass, e.Kulti- Aldi	a.23.614345°N;87.133207°E, b.23.661219°N; 86.939790°E, c.23.614345°N;87.133207°E, d.23.707714°N;87.074470°E, e.23.703844°N;86.883500°E	36.95	1100000	496284	Mar-26	11.00	700000	0	1800000	1303716	496284	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	99.00	Yes	No	No	No	After completion of 1st Phase, Phase-2 processing will be started
79	PaSCHIM BARDHAM AN	Durgapur MC	1	Sankarpur	23.530679° N 87.356380°E	6.60	300000	300000	Completed	3.00	730000	92738.5	1030000	637262	392739	Dec-26	3.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	56.65	Yes	Yes	Yes	Yes	
80	PASCHIM MEDINIPUR	Ghatal	1	Argora Shyamapur	22.6636275° N 87.7241965° E	1.25	16038.41	16038	Completed	0.50	41520	0	57558.41	41520	16038	Dec-26	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.17	Yes	No	No	No	
81	PASCHIM MEDINIPUR	Kharagpur	1	Hiradih, Ward No. - 32	22.321856° 87.280617°E	1.50	29995.51	29996	Completed	1.50	50000	0	79995.51	50000	29996	Dec-26	1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	4.40	No	NA	NA	NA	
82	PASCHIM MEDINIPUR	Khairpai	1	Bhutdanga	22.706906° N 87.615709°E	2.00	693.34	693	Completed	1.00	9480	0	10173.34	9480	693	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.56	Yes	No	No	No	
83	PASCHIM MEDINIPUR	Midnapore	1	Dharma Dumping Ground, Hosnabad Mouzza	22.421732° N 87.340956°E	4.00	168814.31	168814	Completed	1.50	264000	49180	432814.31	214820	217994	Oct-26	2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	23.80	Yes	Yes	Yes	Yes	
84	PASCHIM MEDINIPUR	Chandrakona	1	Ransagar, Ward No - 02	22.7191N, 88.3800E	2.00	40902	40902	Completed	1.20	21720	0	62622	21720	40902	Nov-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.44	Yes	No	No	No	
85	PASCHIM MEDINIPUR	Kharar	2	Kharar ByPass Road	30.750526N, 76.640536E & 30.750528N, 76.640539E	0.57	2044	2044	Completed	0.30	0	0	2044	0	2044	Completed	0.3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.11	NA	NA	NA	NA	Total area reclaimed

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
86	PASCHIM MEDINIPUR	Ramjibanpur	1	Bypass Road	22.824006N, 87.62073E	0.20	4611	4611	Completed	0.10	0	0	4611	0	4611	Completed	0.1	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.25	NA	NA	NA	NA	Total area reclaimed
87	PURBA BARDHAMAN	Barddhaman	1	Kapilbagan	25°14'16.5" N 87°51'7.3"E	6.85	180825	180825	Completed	1.20	390000	69395	570825	320605	250220	Jun-26	3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	31.40	Yes	Yes	Yes	Yes	
88	PURBA BARDHAMAN	Gushkara	1	Ratani Kalitala	23.498347° N, 87.744647°E	2.00	7285	7285	Completed	0.50	54235	0	61520	54235	7285	Aug-26	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.38	Yes	No	No	No	
89	PURBA BARDHAMAN	Kalna	1	Beside Kalna Rail Station, kalayanpur Gram Payanchat Ambika Kalna	23.213381° N 88.353344°E	3.33	36850	36850	Completed	0.50	71900	0	108750	71900	36850	Mar-27	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	5.98	Yes	No	No	No	
90	PURBA BARDHAMAN	Katwa	1	Stadium Para, W-12	22.71923N, 88.38046E	2	3885	3885	Completed	1.00	67720	0	71605	67720	3885	Nov-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.94	Yes	No	No	No	
91	PURBA BARDHAMAN	Memari	1	Lock gate, Nudipur Bridge Memari Burdwan	Lock gate, Nudipur Bridge	2.50	38851	38851	Completed	1.25	28425	0	67276	28425	38851	Aug-26	1.25	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.70	Yes	No	No	No	
92	PURBA MIDNAPORE	Egra	1	Ramkrishnapur	22°23'58.04" N 87°45'19.13" E	0.32	2122.51	2123	Completed	0.12	41160	0	43282.51	41160	2123	Dec-26	0.12	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.38	Yes	No	No	No	
93	PURBA MIDNAPORE	Panskura	1	Panskura Railway Station	22°23'58.04" N 87°45'19.13" E	2.28	667.3	667	Completed	1.20	23840	6000	24507.3	17840	6667	Jul-26	1.3	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.35	Yes	Yes	Yes	Yes	
94	PURBA MIDNAPORE	Tamralipta	1	Malia Bari	22°16'6"N 87°55'48"E	0.49	23890.48	23890	Completed	0.20	28720	25000	52610.48	3720	48890	Aug-26	0.2	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.89	Yes	Yes	Yes	Yes	
95	PURBA MIDNAPORE	Contai	1	Contai Digha Road	21.765423N, 87.730407E	4.59	62385	62385	Completed	2.00	98000	0	160385	98000	62385	Nov-26	1.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	8.82	Yes	No	No	No	
96	PURULIA	Purulia	3	a.Chbarra, b.Banga Bari Samsan, c.Hutmura	a.23.3753°N 86.42805°E, b.23.34977° N 86.38601°E, c.23.3495°N 86.4992°E	10.83	77325	77325	Completed	4.00	119800	0	197125	119800	77325	Dec-26	4	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	10.84	Yes	No	No	No	
97	PURULIA	Raghunathpur	3	a.W-2 (Between Lohar & Mondal Petrol Pump), b.W-7 (beside Gara Kiari Mandir), c.W -11 (Stadium More)	a.23.53709° N 86.6746°E, b.23.52927° N 86.6763°E, c.23.52928° N 86.6763°E	1.00	8201	8201	Completed	0.50	27960	0	36161	27960	8201	Nov-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.99	Yes	No	No	No	

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I +P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks
98	PURULIA	Jhalda	3	a.Beside Panagarh Moregram SH. b.Fat Jhalda Road Railway Cabin Side, c.Ward 5	a.23.361579°N 85.971785°E b.23.37796N , 85.98471E, c.23.34956N , 85.97531E	2.00	16318.43	16318	Completed	0.50	0	0	16318	0	16318	Completed	0.5	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.90	NA	NA	NA	NA	Total area reclaimed
99	SOUTH 24-PARGANAS	Baruipur	1	Kritankhola	22°20'14"N 88°26'49"E	2.30	19685	19685	Completed	1.20	113000	0	132685	113000	19685	Oct-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	7.30	Yes	No	No	No	
100	SOUTH 24-PARGANAS	Budge Budge	1	Subhas Udyan trenching ground Ward No. - 17	22.47335°N 88.18879°E	3.48	20721	20721	Completed	2.20	41100	0	61821	41100	20721	Oct-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.40	Yes	No	No	No	
101	SOUTH 24-PARGANAS	Diamond Harbour	1	Doloanghata, Beside NH 117 (Panchayet Area)	22°10'17"N 88°13'44"E	2.00	9421.092	9421	Completed	0.50	34710	0	44131.092	34710	9421	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	2.43	Yes	No	No	No	
102	SOUTH 24-PARGANAS	Jaynagar-Mazilpur	1	Shahajadpur	22°10'85"N 88°26'2"E	4.00	1379	1379	Completed	1.00	21140	0	22519	21140	1379	Apr-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.24	Yes	No	No	No	
103	SOUTH 24-PARGANAS	Maheshtala	1	Sarengabad, Ward No. - 35	22.49216°N 88.20567°E	19.61	230517	230517	Completed	4.00	104000	9805	334517	94195	240322	Dec-26	6	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	18.40	Yes	Yes	Yes	Yes	
104	SOUTH 24-PARGANAS	Rajpur-Sonarpur	1	Mailapota	22°25'16"N 88°25'37"E	10.00	18511.329	18511	Completed	2.00	4223	0	22734.329	4223	18511	Jun-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.25	Yes	No	No	No	
105	UTTAR DINAJPUR	Dalkhola	1	Uttar Dalkhola	25°53'6.6"N 87°50'26.1"E	0.68	7375	7375	Completed	0.68	28550	0	35925	28550	7375	Sep-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.98	Yes	No	No	No	
106	UTTAR DINAJPUR	Islampur	1	Sonakhoda Gurujbasti Trenching Ground, Ward No. - 9	26°15'32.5" N 88°12'13.1" E	0.17	1469	1469	Completed	0.10	24570	0	26039	24570	1469	Oct-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	1.43	Yes	No	No	No	
107	UTTAR DINAJPUR	Kaliaganj	1	Mahadebpur, Ward No. - 17)	25°38'25.6" N 88°18'26.6"E	2.84	28144	28144	Completed	1.00	33930	0	62074	33930	28144	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.41	Yes	No	No	No	
108	UTTAR DINAJPUR	Raiganj	1	Bandar Sashan, Ward No. - 22	25°36'31"N 88°7'0.9"E	3.00	38429.02	38429	Completed	1.00	141665	0	180094.02	141665	38429	Mar-27	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	9.91	Yes	No	No	No	
109	DARJEELING	Darjeeling	1	Darjeeling (Near Gorkha Road and Victoria Road)	27° 2'26.60"N 88°15'33.05" E	3.33	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same
110	DARJEELING	Kurseong	1	Kurseong (Down Hill from Pankhabari Road)	26°51'53.26" N 88°15'56.05" E	5.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same
111	DARJEELING	Mirik	1	Mirik Notified Area (Near DP Rai Road)	26°52'59.28" N 88°10'12.35" E	4.00	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same

Sl No	District	ULB	No. of Legacy waste sites	Location of site	GPS coordinate (Lat & Long)	Phase-I Area of Dump Site (in acre)	P-I Quantity of Waste in each site (MT)	P-I Quantity of legacy waste processed upto (MT)	P-I Timeline to complete processing at each site	P-I Area Reclaimed (in Acre)	Phase-II Quantity of Waste in each site (MT)	Quantity of legacy waste processed upto (MT)	Total Quantity of Waste in each site (MT)	Quantity of Legacy Waste to be processed (MT)	P-I + P-II Total Quantity of legacy waste processed (MT)	P-I + P-II Timeline to complete processing at each site	Area Reclaimed (in Acre)	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Process adopted to remediate at each site	Inert (%) (Construction Waste, Wood, Glass etc)	Compost (%) organic.	RDF (%) Plastic	If any Other material (%)	Earmarked Budget (Rs. In Crore)	P-II RFP prepared for engagement of agency for processing (Y/N)	P-II Tender floated (Y/N)	P-II Work order issued to Agency for processing (Y/N)	P-II Processing Work Started (Y/N)	Remarks		
112	KALIMPONG	Kalimpong	1	Kalimpong (near BhalulhopKhasm ahal)	27° 5'24.23"N 88°28'39.82" E	8.25	0	0		0	0	0	0	0	0	0	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.00	NA	NA	NA	NA	As legacy waste is lying in the slope so no technology could be adopted to process the same		
113	Malda	Old Malda	1	Near Fata Kesta Club, School para Mongolbari, Ward No-09	23.0172470° N 88.1457094° E	0.5	0	0	NA		57200	0	57200	57200	0	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.15	Yes	No	No	No			
114	Murshidabad	Beldanga	1	Bagdanga math, Mouza- Maniknagar, J.L. no.-54, P.S- Beldanga, Dist- Murshidabad	23.93300, 88.30323	2.05					57761	0	57761	57761	0	Dec-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	3.18	Yes	No	No	No			
115	Pur Burdwan	Dainhat	1	Ganga Rasta, Ward-02	23.614199° N 88.17797° E	0.75					17960	0	17960	17960	0	Nov-26	0	35 - 45 %	30 - 40 %	5 - 15 %	10 - 20 %	Biomining and Bio Remediation	Low land filling	Low land filling & used as soil enricher in cultivation	Cement Plants of other states	Moisture Loss and other handling Loss	0.99	Yes	No	No	No			
TOTAL			126			694.82	13930062.71	8389591.18		264.02	13960757.00	1714328.52	27890819.71	17786900.00	10103919.70		248.41																	

**** No Dumpsite Present at 13 ULBs i.e. Haldia, Pujali, Domkal, Falakata, Bishnupur, Mekhliganj, Buniadpur, Dhupguri, Mal, Maynaguri, Haringhata, Baduria, North Barrackpore,**

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
1	Bankura	Bankura	5.67	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
2	Bankura	Bishnupur	2.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
3	Bankura	Sonamukhi	1.41	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
4	Paschim Burdwan	Asansol MC	47.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
5	Purba Burdwan	Barddhaman	12.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
6	Purba Burdwan	Dainhat	1.01	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
7	Paschim Burdwan	Durgapur MC	23.37	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
8	Purba Burdwan	Gushkara	1.46	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
9	Purba Burdwan	Kalna	2.34	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
10	Purba Burdwan	Katwa	3.95	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
11	Purba Burdwan	Memari	1.71	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
12	Birbhum	Bolpur	3.31	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
13	Birbhum	Dubrajpur	1.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
14	Birbhum	Nalhati	1.7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
15	Birbhum	Rampurhat	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
16	Birbhum	Sainthia	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
17	Birbhum	Suri	3.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
18	Cooch Behar	Cooch Behar	3.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
19	Cooch Behar	Dinhata	1.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
20	Cooch Behar	Haldibari	0.59	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
21	Cooch Behar	Mathabhanga	0.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
22	Cooch Behar	Mekhliganj	0.38	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
23	Cooch Behar	Tufanganj	0.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
24	Dakshin Dinajpur	Balurghat	6.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
25	Dakshin Dinajpur	Buniadpur	1.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
26	Dakshin Dinajpur	Gangarampore	2.32	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
27	Darjeeling	Darjeeling	4.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
28	Kalimpong	Kalimpong	2.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
29	Darjeeling	Kurseong	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
30	Darjeeling	Mirik	0.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
	Darjeeling	Siliguri MC	21.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
32	Howrah	Uluberia	10.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
33	Hooghly	Arambagh	2.73	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
34	Hooghly	Baidyabati	7	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
35	Hooghly	Bansberia	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
36	Hooghly	Bhadreswar	5.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
37	Hooghly	Champdany	6	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
38	Hooghly	Chandannagore MC	9.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
39	Hooghly	Dankuni	3.92	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
40	Hooghly	Hooghly Chinsurah	9.63	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
41	Hooghly	Konnagar	3.85	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
42	Hooghly	Rishra	5.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
43	Hooghly	Serampore	7.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
44	Hooghly	Tarakeswar	1.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
45	Hooghly	Uttarpara Kotrung	6.89	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
46	Alipurduar	Alipurduar	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
47	Jalpaiguri	Dhupguri	1.84	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
48	Jalpaiguri	Jalpaiguri	4.43	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
49	Jalpaiguri	Mal	1.04	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
50	Malda	English Bazar	8.48	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
51	Malda	Old Malda	3.47	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
52	Murshidabad	Beldanga	1.2	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
53	Murshidabad	Berhampore	7.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
54	Murshidabad	Dhuliyān	4.36	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
55	Murshidabad	Domkal	5.03	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
56	Murshidabad	Jangipur	4.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
57	Murshidabad	Jiaganj-Azimganj	1.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
58	Murshidabad	Kandi	2.29	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
59	Murshidabad	Murshidabad	2.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
60	Nadia	Birnagar	1.27	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
61	Nadia	Chakdah	4.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
62	Nadia	Cooper's Camp	0.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
63	Nadia	Gayeshpur	3.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
64	Nadia	Haringhata	1.9	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
65	Nadia	Kalyani	5.15	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
66	Nadia	Krishnanagar	8.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
67	Nadia	Nabadwip	6.75	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
68	Nadia	Ranaghat	3.11	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
69	Nadia	Santipur	6.26	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
70	Nadia	Taherpur	0.86	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
71	North 24 Parganas	Ashokenagar-Kalyangarh	5.02	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
72	North 24 Parganas	Baduria	2.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
73	North 24 Parganas	Baranagar	10.12	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
74	North 24 Parganas	Barasat	11.49	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
75	North 24 Parganas	Barrackpore	6.3	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
76	North 24 Parganas	Basirhat	5.16	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
77	North 24 Parganas	Bhatpara	15.92	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
78	North 24 Parganas	Bidhan Nagar MC	26.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
79	North 24 Parganas	Bongaon	4.49	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
80	North 24 Parganas	Dum Dum	4.73	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
81	North 24 Parganas	Garulia	2.43	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
82	North 24 Parganas	Gobardanga	1.87	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
83	North 24 Parganas	Habra	6.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
84	North 24 Parganas	Halisahar	5.15	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
85	North 24 Parganas	Kamarhati	13.66	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
86	North 24 Parganas	Kanchrapara	5.35	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
87	North 24 Parganas	Khardah	4.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
88	North 24 Parganas	Madhyamgram	8.09	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
89	North 24 Parganas	Naihati	9	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
90	North 24 Parganas	New Barrackpore	3.17	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
91	North 24 Parganas	North Barrackpore	5.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
92	North 24 Parganas	North Dum Dum	10.29	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
93	North 24 Parganas	Panihati	15.57	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
94	North 24 Parganas	South Dum Dum	16.64	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
95	North 24 Parganas	Taki	1.58	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
96	North 24 Parganas	Titagarh	4.81	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
97	Paschim Midnapore	Chandrakona	0.97	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
98	Paschim Midnapore	Ghatal	2.25	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
99	Jhargram	Jhargram	2.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
100	Paschim Midnapore	Kharagpur	8.56	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
101	Paschim Midnapore	Kharar	0.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
102	Paschim Midnapore	Khirpai	0.68	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
103	Paschim Midnapore	Midnapore	6.98	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
104	Paschim Midnapore	Ramjibanpur	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
105	Purba Midnapore	Contai	3.8	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
106	Purba Midnapore	Egra	1.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
107	Purba Midnapore	Haldia	8.28	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
108	Purba Midnapore	Panskura	2.39	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
109	Purba Midnapore	Tamluk	2.69	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
110	Jhalda	Jhalda	0.81	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
111	Purulia	Purulia	4.99	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
112	Purulia	Raghunathpur	1.06	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
113	South 24 parganas	Baruipur	2.19	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
114	South 24 parganas	Budge Budge	3.17	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
115	South 24 parganas	Diamond Harbour	1.78	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
116	South 24 parganas	Jainagar-Mazilpur	1.07	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
117	South 24 parganas	Maheshtala	18.54	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
118	South 24 parganas	Pujali	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
119	South 24 parganas	Rajpur-Sonarpur	17.48	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
120	Uttar Dinajpur	Dalkhola	1.53	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
121	Uttar Dinajpur	Islampur	2.24	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
122	Uttar Dinajpur	Kaliaganj	2.21	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
123	Uttar Dinajpur	Raiganj	7.57	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
124	Howrah	Howrah MC	44.16	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.

Status of Construction and demolition waste management of 128 ULBs of West Bengal up to December, 2025

Sl No	District	ULB	Total per day generation of C&D waste (TPD)	The detail of plant established for the treatment of C&D waste including the existing capacity and capacity utilization	Remarks
125	Howrah	Bally	12.04	0	Segregated fractions are being sold and reused and the remaining are being disposed at KMC plant for processing.
126	Jalpaiguri	Maynaguri	1.5	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
127	Alipurduar	Falakata	2.23	0	Segregated fractions are being sold and reused and it is planned that remaining to be processed in Cluster mode. Identification of land for the plant is under process.
128	Kolkata	Kolkata MC	245.65	500	
		Total =	965.79	500	

Status report of SLWM on Ganga bordering GPs for the month of Dec, 2025 (O.A. 200/2014)

Sl. No.	Name of the Districts	Total No. of Blocks	Total No. of GPs	Solid Waste Management Units	Grey Water Management	
					No. of Soak pit/ Leach pit	No. of Filter Chamber
1	Hooghly	2	12	12	9	632
2	Howrah	3	18	16	1,019	1,118
3	Malda	4	22	22	2,548	3
4	Murshidabad	13	65	64	8,989	139
5	Nadia	9	39	39	5,758	101
6	Purba Bardhaman	6	19	16	1,410	378
7	South-24 Parganas	10	49	47	6,361	1,213
	Total	47	224	216	26,094	3,584

National Mission for clean Ganga

Action point of reporting by concerned department: Forest Department of West Bengal

Sl. No. 15: Afforestation and setting up of biodiversity Parks

O.A. 200/2014 Quarterly progress (April to June 2025) report

Sl. No.	Concerned Department	Topic of Action point	Targets to be achieved as per orders dated 10.12.2015, 13.07.2017 and 22.08.2019 the timelines				Targets achieved and the reasons for delay in compliance	Targets not achieved and the revised timelines proposed*
			3	4	5	6		
	1	2	Activity	Division	Polluted River Stretch	Stretch Identified	7	8
1	Department of Forest	(xii) Plantation along polluted river stretch	Plantation on the both sides of the river Ganga	24 Pargana (North)	Ganga (Institutional Plantation)	Barackpore Army area	NIL	Not Applicable
						Indira Gandhi Water Treatment Plant		
						Barrackpore Police Training center		
						Barackpore contonment area		
						Kendriya vidyalaya		
					Ganga (Avenue Plantation)	Barackpore Army area	NIL	

S. Nand

Chief Conservator of forests, Special
Development Project & Member
Secretary, WBSFDA

Capacity Utilization of Functional STPs in River Ganga in West Bengal as on December 2025

Sl NO.	Name of STP	Executing Agency	Built up Capacity (MLD)	Design flow to come as on Dec, 2025	Actual Utilization as on Dec, 2025 (MLD)	Percentage Utilization (%)	Technology
[1]	[2]	[3]	[4]	[5]	[6]	[7]	[8]
1	Jagaddal Bhatpara New	KMDA	31.00	25.10	17.00	67.73	FBAS
2	Shyamnagar	KMDA	10.00	8.10	1.50	18.52	WSP
3	Jagaddal Bhatpara old	KMDA	9.50	7.69	1.60	20.81	ASP
4	Kankinara STP, Madrail, Bhatpara	KMDA	10.00	8.10	4.50	55.56	FBAS
5	STP Kalyani-I	KMDA	11.00	11.00	9.69	88.09	TRICKLING FILTER
6	STP Kalyani-II	KMDA	10.00	10.00	8.81	88.10	WSP
7	Gayeshpur	KMDA	8.33	4.80	3.90	81.25	SBR
8	Bansberia	KMDA	0.30	0.30	0.30	100.00	WSP
9	Konnagar	KMDA	22.00	22.00	14.75	67.05	WSP
10	Naihati	KMDA	11.56	11.56	10.12	87.54	ASP
11	Barrackpore	KMDA	18.00	12.50	9.26	74.10	SBR
12	Barrackpore	KMDA	6.00	3.60	3.02	83.89	SBR
13	Halisahar	KMDA	16.00	10.75	8.27	76.93	SBR
14	Budge-Budge	KMDA	9.30	8.48	5.28	62.26	SBR
15	Nabadwip	KMDA	9.50	7.80	4.02	51.54	Extended Aeration Tube Settler
16	Baidyabati	KMDA	6.00	6.00	3.93	65.55	Areated Lagoon
17	Bhadreswar	KMDA	7.60	7.60	4.85	63.82	Areated Lagoon
18	Garulia	KMDA	4.10	4.10	3.51	85.61	WSP
19	Chandannagar, Khalisani, Chinsurah-Hooghly	KMDA	18.16	18.16	5.60	30.84	Trickling Filter
20	Chandannagar, Khalisani, Chinsurah-Hooghly	KMDA	4.54	4.54	1.40	30.84	Oxidation Pond
21	Titagarh	KMDA	4.54	4.54	4.11	90.53	ASP
22	Titagarh	KMDA	4.54	4.54	4.11	90.53	OP
23	Bandipur (Khardaha)	KMDA	14.10	14.10	11.52	81.71	WSP
24	Naihati	KMDA	6.50	6.50	5.52	84.92	WSP
25	Panihati	KMDA	12.00	12.00	10.39	86.54	WSP
26	Kanchrapara	KMDA	18.00	13.92	7.40	53.16	Areated Lagoon
27	Howrah	KMDA	65.00	55.57	32.51	58.50	ASP
28	Bally	KMDA	62.00	53	28.94	54.60	ASP+WSP
29	Kamarhati and Baranagar Municipalities	KMDA	60.00	41.1	17.13	41.68	ASP
30	Hooghly Chinsurah	KMDA	26.50	23	3.63	15.78	SBR
31	Jangipur	KMDA	8.00	1.00	1.00	100.00	SBR
32	Maheshtala	KMDA	35.00	31.25	21.00	67.20	SBR
33	North Barrackpore-Babanpur	KMDA	30.00	Trial Run			SBR
34	Raghunathgunj	KMDA	5.00	Trial Run			SBR
35	Garden Reach	KMC	57.00	57.00	53.68	94.18	ASP
36	Keorapukur	KMC	45.00	45.00	36.00	80.00	
37	Rania	KMC	23.00	Trial Run			SBR